

The contents of this
document are the highest
quality obtainable.

Initial AB Date 12/2/93

006209

REPORT ON
PERFORATION AND CEMENTING FOR
ABANDONMENT OF THE
ICPP INJECTION WELL MAH-FE-PL-304

PREPARED FOR
MK-FERGUSON OF IDAHO COMPANY
OCTOBER, 1989

BY
FENIX AND SCISSION AND
MK-ENVIRONMENTAL SERVICES

INTRODUCTION

Final Abandonment of Injection Well MAH-FE-PL-304, located at the Idaho Chemical Processing Plant of the Idaho National Engineering Laboratory, Idaho, was performed under contract number S-289039. The work was done under the direction and supervision of Fenix and Scisson (F&S), Tulsa, Oklahoma, a subsidiary of PK-KBB, Inc., of Houston, Texas, the prime subcontractor to MK-Ferguson of Idaho Company (MK-FIC), the construction manager for the Department of Energy (DOE). Abandonment was coordinated with and approved by Westinghouse Idaho Nuclear Company, Inc. (WINCO), the plant operator, and the DOE Idaho Operations Office. EG&G Idaho, Inc. (EG&G) was responsible in the development of the Abandonment Plan and for oversight of seismic monitoring of blast effects relative to perforating. The USGS and MK-Environmental Services provided technical assistance and field support throughout the abandonment.

Construction was performed in accordance with the "Abandonment Plan for Injection Well MAH-FE-PL-304", EG&G, April 1989 and approved by the Idaho Department of Water Resources (IDWR). Any significant changes to the plan, encompassing scope, methodology, deviation, or unusual conditions were authorized by WINCO and approved by IDWR.

PURPOSE

The work consisted primarily of perforating and cementing of the well from the bottom upward to the surface. Perforation was performed by explosive perforating guns commonly used in the oil field industry. Cement was displaced through the perforations out and into successive well casings and the well-bore annulus by pressure grouting methods to provide an effective vertical seal within the well between porous formations.

COMPLETION SCHEDULE

Installation of the fabricated riser system to the well head for placement of the cement seal was completed during the week of September 24, 1989. Perforating and cementing began on October 5, 1989 and sealing was completed on October 16, 1989.

PROCEDURES

F&S abandoned the well in accordance with specifications outlined in the subcontract number S-289039.

Perforating of the well casings was accomplished using 34-gram conical shaped charges. The number of charges alternated between two shots per foot and four shots per foot. Each perforating gun is capable of perforating a ten-foot interval. Between two and eight guns were used daily to perforate the desired interval in the well bore to most efficiently accommodate the amount of cement that could be displaced through perforations and into the formation.

The amount of cement was designed depending on relative permeability and porosity identified by circulation test results of the interval being cemented. An estimate of cement requirements was determined by pumping fresh water into the formation under variable flow rates and measuring pressure response. When the flow rate was established, the amount of cement to be used was determined by adjusting the pump-in pressure on the density differential between fresh water and the cement slurry.

Operations were performed under the direct observation of MK-FIC, WINCO, IDWR, EG&G, and the DOE. As the perforating and cementing operations proceeded uphole, variation in well conditions required changes in the procedures. These changes were made with the agreement of all parties to the procedures (refer to Appendix A for on-site changes).

ACTIVITIES AND RESULTS

Activities and results will be presented in the following sub-headings:

Perforation Test

Mobilization and Orientation

Perforating and Cementing Operations

Demobilization

Perforation Test

A perforation test to determine the perforating ability of the conical charges to be used was performed at the facilities of Titan Specialties, Inc. in Pampa, Texas the week of September 4, 1989. The purpose of the test was to demonstrate the ability of the conical charges to penetrate five (5) layers of casing with different types of material between each layer of casing. The casing sizes used were 10-3/4 inch Drisco High Density Polyethylene (HDPE) casing inside 12-inch steel casing inside 16-inch steel casing inside 18-inch steel casing inside 20-inch steel casing. The casings were stacked in a concentric column 12 feet long. This layered casing was set in a 24-inch diameter borehole replicating well construction of the injection well being proposed for abandonment.

The bottom one-third of the test casings was filled with 15.8 lb/gal of class "H" cement between the steel casings.

American Petroleum Institute (API) Cement Classes G and H are basic well cements used for well depths of less than 8,000 feet, and can be used with accelerators and retarders to cover a wide range of well depths and temperatures.

The middle one-third of the test casing was filled with saturated sand between the steel casings.

The top one-third of the test casing was filled with saturated gravel in the space between the steel casings.

The inside of the HDPE and the annular space between the HDPE and 12-inch steel casing was filled with water.

Seismic monitors were set up to monitor the seismic effect of the charges and the surface emissions as a result of the test shots.

A 10-foot perforating gun, loaded with forty 34-gram conical shaped charges, was lowered and approximately centered into the 10-3/4 inch HDPE casing.

The shots were detonated, the casings were pulled from the test hole, and the casings were disassembled.

Of the 40 total shots detonated, 39 of the shots penetrated all five strings of casing for a 97.5% efficiency rating. The fortieth shot penetrated four of the five casing strings and heavily dented the outer-most 20-inch casing.

Of a possible 200 perforations in all five casing strings, 199 perforations were made for 99.5% efficiency. The one shot that did not penetrate all five strings of casing was the bottom shot in the cemented casing layers.

Seismic data confirmed that these shots would remain well within the seismic parameters established for the CPP work area.

Demonstration of successful perforation of a five-casing string well completion similar to the injection well was provided by this earlier testing. Results of this testing is provided in the reports "Results of Perforation Testing", MK-Environmental, September, 1989, and "Perforation Test", Fenix and Scisson, September, 1989.

Mobilization and Orientation

Mobilization for the abandonment began on September 23, 1989. All personnel directly involved with the actual work on the site went through the Site Orientation. Radiation and respiratory training was given to all personnel requiring the training.

All equipment was brought on-site ready for beginning of operations by September 29, 1989.

Perforating and Cementing Operations

Refer to Appendices B and C for daily operating reports and the cementer's job log respectively. Results of daily seismic data are reported in Appendix D.

All equipment required for the operations was on-site. Perforating and cementing operations began on October 5, 1989.

A perforating gun was run into the 10-3/4 inch casing to a depth of 475 feet. This was done to verify the bottom of the well bore. the gun rested on top of the silt sediment layer which was identified by previous soil sampling work by the USGS as being moderately consolidated. The fact that the sediment supported the weight of the perforating gun indicates that the sediment would act as a

support to the initial cement plug. The well bore was perforated from 475 feet to 450 feet using three perforating guns containing a total of 100 perforating shots of 34 gram conical shaped charges, providing a density of four shots per foot (spf). All charges throughout the project were 34 grams. Table 1 contains a summary of perforating and grouting. Figure 1 is an as-built abandonment schematic.

The USGS ran a television camera in the hole and verified the perforations from 450 feet to 465 feet. The camera entered disturbed, murky water and was unable to obtain a clear view below 465 feet. The water was murky due to ash residue from perforating.

The cement equipment was rigged up and 63 barrels of fresh water was pumped into the formation at 0 PSI pressure. 300 sacks (65 barrels) of class "G" cement with 2% calcium chloride (CaCl) to accelerate the setting time was mixed and pumped into the well at 0 pump pressure. The cement was displaced with 33 barrels of water to a calculated depth of 450 feet. The well was shut-in with 0 PSI pressures.

Prior to perforating and cementing the second interval from 450 feet to 420 feet, a depth determination log was run in the well ore to determine the top of the cement. The top of the cement was measured at 452 feet. A total of about 63 barrels, 354 cubic feet (cf), of cement was displaced outside of the HDPE, into the well bore, and the adjacent formation. Due to hydrostatic equilibrium, the level of the cement outside of the HDPE would be at the same level of the cement measured inside the HDPE at 452 feet. Because of the consolidated nature of the sediment at 475 feet, it is expected that the well is sealed from 452 to 475 feet.

The interval from 450 to 420 feet was perforated with four shots per foot using 120 conical-shaped charges of 34-grams per shot. Fresh water was pumped at a 200 psi pumping pressure at a rate of four barrels per minute (bpm) into the formation. 160 sacks (approximately 33.5 barrels) of cement were mixed and pumped at 4 bpm at a pumping pressure of 200 psi. The cement was displaced with 30.5 barrels of water. Immediate shut-in pressure was 100 psi. The next working day, the cement level was measured at 422 feet, resulting in about 31.1 barrels (175 cf) of cement displacement into the well bore and adjacent formation.

The well was then perforated with four shots per foot from 420 feet to 395 feet and with two shots per foot from 395 feet to 390 feet. The circulation test indicated a porous formation, because of the 300 psi pumping pressure falling to 0 psi when pumping stopped. Therefore, 300 sacks (65 barrels) of cement with 2% CaCl was mixed and pumped at 4 bpm at a 0 psi pumping pressure. The cement was displaced with 28 barrels of fresh water. The cement level was measured at 396 feet the following day, providing a displacement of 62.9 barrels (335 cf) of cement into the well bore and adjacent formation from 396 to 422 feet.

The casings were then perforated with two shots per foot from 390 feet to 360 feet with a total of 60 shots. The circulation test indicated a high porosity because of 0 pumping pressure at 4 bpm. The cementers mixed and pumped 300 sacks (65 barrels) of cement with 2% CaCl at a rate of 4 bpm and a pumping pressure

of 200 psi. The cement was displaced with 25.5 barrels of water at a rate of 2 bpm at a 200 psi pumping pressure. Immediate shut-in pressure was 0 psi.

It was observed that the vault contained about five feet of fluid. (See Figure 2 for vault layout) A measurement of the vault floor the next morning indicated cement displacement in the vault from 23.5 feet to 21.4 feet. The water level in the vault was measured at 19.1 feet. The cement was measured inside the HDPE liner at 140 feet from the surface. Calculations indicate a displacement of 20.42 barrels (236 cf) of cement into the well bore and adjacent formation. Again, due to hydrostatic equilibrium, it is expected that the cement level outside of the HDPE is at the same level as the cement inside of the HDPE liner at 140 feet.

Measures were taken to confirm a complete cement plug across the well bore. The water level measured inside the HDPE at 52 feet indicated a possible breech in the HDPE or in the riser assembly. This amount of water in the pipe represents about four barrels of the total of 25.5 barrels of water used for displacement. To ascertain leakage, six barrels of water were pumped into the well. Water entrance into the vault was observed at about 0.25 bpm. To try and define if the water loss was occurring through the HDPE or through the riser pipe assembly at the surface, the USGS performed a television camera survey of the well bore. The seal assembly appeared intact. Observation of the HDPE liner could only be made to about 50 feet because of murky water encountered at this depth.

A telephone conference call was held to discuss and evaluate the condition of the well and to establish procedures for further abandonment. Participants in the discussions were F&S, WINCO, MK-FIC, MK-Environmental Services, USGS, DOE-ID, and the IDWR. It was determined that a perforation/water loss test would be performed to evaluate an across-the-well bore seal.

The perforating gun was lowered in the well bore to perforate with two shots at 130 feet. The water level was measured at 27 feet. After firing, the fluid level in the casing dropped from 27 feet to 49.5 feet and stabilized. Stabilization of the water level indicated that water was not being lost through the underlying cement plug and verified an effective seal across the well bore.

A cement level of 140 feet can be further supported by the calculated cement displacement. The well had been completed in 1986 at the surface with non-shrink grout plugs placed five feet in depth between the 12-inch and 16-inch casing annulus and between the 16-inch and 18-inch casing annulus. The bottom of these casings are above the 390- to 360-foot cementing intervals, occurring at 320 and 180 feet, respectively. In addition, gravel pack was installed in all casing annuli outside of the 12-inch casing. Displacement calculations of 20.42 barrels (236 cf) of cement over 256 feet of borehole volume (from 396 to 140 feet), omitting the 12- to 16-inch and the 16- to 18-inch annuli, provides a calculated gravel pack porosity of about 25%. This value is consistent with known porosities of naturally-occurring gravels ranging from 25% to 45% and for sand and gravel mixes which range from 10% to 55%.

It is further conjectured that overlying sedimentary zones have sloughed against the outside casing walls and were probably dry prior to abandonment. As such, water being displaced during circulation would have "wetted" these sediments,

causing them to swell and, therefore, restricting grout movement into these formations.

In addition, the viscosity of a cement slurry being displaced through dry soil and rock is greatly increased because of water removed from the slurry mix by absorption by the soil and rock. This also causes the cement to hydrate sooner creating an accelerated setting time which then begins sealing the pores of soil and rock preventing further migration.

Two perforating runs were made to perforate from 130 feet to 110 feet. A circulation pumping pressure of 150 psi at 4.5 bpm indicated a porous formation. The cementer pumped 55 sacks (11 barrels) of cement with 2% CaCl at 3 bpm at 200 psi. The cement was displaced through the HDPE casing with 8 barrels of water at 4 bpm and a pumping pressure of 250 psi. The immediate shut-in pressure was 0 psi. The following day, the cement was measured at 108 feet. Cement was measured in the vault at 21.1 feet. Therefore, about 5 barrels (28 cf) of cement were displaced into the borehole and adjacent formation. This provided a seal in the well from 108 feet to 140 feet.

Perforating guns were run into the hole and the well was perforated from 107 feet to 27 feet. A circulation test was run after each 10-foot perforating interval. The injection rate varied from 3 bpm to 5 bpm at an observed constant 250 psi pumping pressure. This indicated a relatively homogeneous well bore and formation.

The well was cemented with 300 sacks (63 barrels) of cement with 2% CaCl followed with approximately 250 sacks (28 barrels) of cement with no CaCl additive to provide additional grout strength near the surface. Cement was initially pumped at about 5 bpm at a pumping pressure of 275 psi. Cement was observed entering the vault floor after about 20 barrels of cement had been pumped. When approximately 45 barrels of cement had been pumped, the riser pipe assembly abruptly lifted a few inches vertically. The injection rate was reduced from 5 bpm to 2 bpm to reduce pumping pressure on the pipe assembly and to reduce the amount of cement entering the vault. The cement was displaced with one barrel of water to clear the lines from the cementing unit to the riser system. Shut-in pressure was 0 psi.

The following work day, the cement inside the HDPE casing was measured at 40 feet from the surface. The cement in the vault was measured at 18.5 feet. This provides a displacement of about 60 barrels (337 cf) of cement into the borehole and adjacent formation, providing a seal from 40 feet to 108 feet. However, it is expected that some cement extended up to the top of the casings at 24.5 feet and into the vault because of the amount of cement which entered from the bottom of the vault.

Final cementing consisted of pouring 15 sacks (3 barrels) of cement with no CaCl additive into the top of the riser pipe. The top of the cement was measured at 13.2 feet about one hour after final cementing, indicating cement displacement through the 27 to 40 feet interval. The top of the cement stabilized at 17.2 feet below surface, or about 7.3 feet above the top of the well bore. This provides for about 1.5 barrels (8.5 cf) of cement displacement into the borehole and adjacent formation. At a gravel pack porosity of 25%, the required volume

of cement to fill the well bore annulus from 40 feet to about 27.5 feet (the depth of the grout plugs around the 16-inch and 18-inch steel casings) is about 1.3 barrels. A volume of about 0.3 barrels would be required to fill the remaining five feet of borehole around the outside of the 18-inch casing. Therefore, an effective seal was placed from the top of the well bore at 24.5 feet to 40 feet.

Demobilization

All crews were released after the well was sealed to 18.5 feet. Demobilization from the site was completed October 18, 1989 by Fenix & Scisson.

On Wednesday, November 15, 1989, MK-FIC poured eight cubic yards of 3000 pound design mix grout into the vault at the top of the well. This filled the vault from 18.5 feet to 5.0 feet.

Then on Monday, November 20, 1989, MK-FIC poured approximately five cubic yards of 3000 pound design mix grout into the vault. This filled the vault from 5.0 feet to the top of the ring at the surface.

CONCLUSIONS

Radiation monitoring of all downhole equipment and cable used in and out of the well bore was conducted by WINCO Health Physics to monitor contamination. In addition, air at the wellhead was monitored. No contamination was encountered throughout the entire abandonment project.

A total of about 245 barrels (1,376 cf or 51 yd³) of cement was displaced through the 10-3/4 inch HDPE liner and into the remaining casing(s), 24-inch borehole annuli, and adjacent formation. The total volume of an "open" annulus between the 24-inch borehole and the 10-3/4 inch HDPE is approximately 198 barrels (1,110 cf or 41 yd³).

Assuming a 25% porosity of the gravel pack and discounting any volume represented by casings, the available volume of the annulus is about 50 barrels (280 cf). Therefore, the volume of grout displaced into the annulus is about four times the volume of available annulus space. This provides for about 195 barrels (1,022 cf) of formational displacement.

The inside of 10-3/4 inch HDPE was sealed from the bottom to a completion level of 17.2 feet below surface with about 72 barrels (404 cf) of grout. The bottom five feet of the vault was filled and sealed with about 57.3 barrels (322 cf) of cement.

Cementing densities of about 15.8 lb/gal were maintained throughout the abandonment except near the top of the wells where 16.2 lb/gal densities were used for greater strength. Compressive strengths of cement samples ranged from about 1,500 psi in 18 hours to approximately 3,500 psi in three days.

On-site seismic recordings during blasting operations verified non-exceedance of an allowable maximum allowable particle velocity of two (2) inches per second.

006209

A final report by Vibra Tech, the seismic subcontractor to the project, is to be completed and will be placed in the project files of MK-FIC.

Based upon circulation and cementing performance, observed cementing level completions, and calculated grout displacement, it is concluded that the well has been effectively sealed for final abandonment of the remaining vaulted area.

TABLE 1
PERFORATION AND CEMENTING SUMMARY

----PERFORATION----			-----CIRCULATION-----			-----CEMENTING-----			-----DISPLACEMENT-----			-ANNULUS DISPLACEMENT-		
DATE	DEPTH INTERVAL (FEET)	SHOTS (SPF) ^a	TOTAL (BARRELS) ^b	RATE (BPM)	PUMP PRESSURE (PSI)	TOTAL (BARRELS)	RATE (BPM)	PUMP PRESSURE (PSI)	TOTAL (BARRELS)	RATE (BPM)	PUMP PRESSURE (PSI)	SHUT-IN PRESSURE (PSI)	CEMENT DEPTH (FEET) ^c	ACTUAL VOLUME DISPLACEMENT ^d (BARRELS)
10/5/89	475-450	4	63	5	0	65	5	0	33	5	0	0	452	63
10/6/89	450-420	4	60	4	200	33.5	4	200	30.5	2.5	200	100	422	31.1
10/9/89	420-390	4/2 ^e	60	3.5	300	65	4	0	28	2	0	0	396	62.9
10/10/89	390-360	2	63	4	0	65	4	200	25.5	4	200	0	140	20.4 ^f
10/11/89	--	--	6	1	150	--	--	--	--	--	--	--	140	--
10/12/89	130	2	WATER LEVEL DROPPED 22.5 FEET AND STABILIZED											
10/12/89	130-110	2	14.5	4.5	150	11	3	200	8	4	250	0	108	5.0 ^g
10/13/89	107- 97	2	7	3	250									
	107- 87	2	7	3	250									
	107- 77	2	7	4	250									
	107- 67	2	7	4	250									
	107- 57	2	15	5	250									
	107- 47	2	5	5	250									
	107- 37	2	10	4	250									
	107- 27	2	10	4	250	91	2	250	1	2	250	0	40	60.0 ^g
10/16/89	--	--	--	--	--	3	2	FREE FLOW	--	--	--	--	14.2	1.5
TOTAL						333.5								243.9

^a shots per foot, 90 degree phase pattern

^b 1 barrel equals 42 gallons; 1 cubic yard equals 4.8 barrels

^c measured from top of vault and inside of 10-3/4 inch HDPE liner

^d displacement to formation and well bore outside the HDPE liner

^e 2 shots per foot from 395 to 390 feet


^f perforated at 10-foot intervals

^g allowance for volume of grout pumped inside vault

FIGURE 1
PERFORATION AND CEMENTING SCHEDULE

6062900

TOP / W MANHOLE




598' BOTTOM OF WELL
AND 16' CASING

006209

FIGURE 2

INJECTION WELL VAULT AREA SCHEMATIC



ENLARGED INJECTION WELL
VAULT

006209

APPENDIX A

IDF 4700.1
(Rev. 08-88)U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

To Be Completed By Originator	IC# Number	W9C2 89039	CID Number	01	0							
	Subcontractor Field Problem No.		Date	6/27/89	20							
	Addressee	Project Title/No.	Injection Well ABANDONMENT Project			00						
	Originator/Company	References: Drawings/Specifications			Subcontract No.	289034						
	Jim CIAVER WINCO											
	Subject	PRE BID Tour										
	Problem/Deficiency:	<input type="checkbox"/> CLARIFICATION <input type="checkbox"/> CHANGE										
	N/A											
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Recommended Solution:	COST	<input type="checkbox"/> yes	<input type="checkbox"/> no	SCHEDULE	<input type="checkbox"/> yes	<input type="checkbox"/> no					
	N/A											
	Solution:	Inspection Requirements:				ECR No.						
	This is to PAY FOR THE PRE BID TOUR OF THE INJECTION WELL ABANDONMENT PROJECT. (AS PROVIDED IN RFP DOCUMENTS)											
	Vendor Data Required:	<input type="checkbox"/> yes	<input type="checkbox"/> no	*Architect-Engineer/Date	JELLINE, PATRICK J. L.D. 6/27/89		Project Manager/Date	6/27/89	Construction Engineer/Date	6/27/89	Pre-neg. By/Date	6/27/89
	*Project Manager to determine requirement for AE review/signature approval.											
	Disposition:											
	<input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.											
<input type="checkbox"/> Change Order No. _____ Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follow:												
<input type="checkbox"/> Other _____ Pursuant to Article _____												
To Be Completed By Administrator/Construction Engineer Subcontractor	Construction Engineer/Date				DIST	Signatories, plus CM Computer Operators						
					DOE Project Mgr							
					OC Field Engr							
					Qual Control							
				Qual Engr								
				A-E								
				Subcontractor								
				Other								



IDF 4700.1
(Rev. 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

IOWA Number

4902 89039

CID Number

02

Subcontractor Field Problem No.

Date 7/7/89

Addressee

M. OBB

Project Title/No.

Injection well Abandonment

Subcontract No.

289039

Originator/Company

B. mozes

References: Drawings/Specifications

Subject

well head configuration

Problem/Deficiency: CLARIFICATION CHANGE

Proposed
Subcontractors have requested information
on well head configuration for the installation
of lubricator plug.

To Be Completed By Originator

Recommended Solution: COST yes no SCHEDULE yes no

Solution: Inspection Requirements: N/A ECR No N/A

Lubricator plug can be installed using
existing stud bolt configuration as
shown on attached drawing or they can
have the plug welded to the existing
liner

Vendor Data Required:
 yes no

*Architect-Engineer/Date

Project Manager/Date

Construction Engineer/Date

Pre-neg. By/Date

*Project Manager to determine requirement for AE review/signature approval.

To Be Completed By
Architect-Engineer/
Project Manager/
Construction Engineer

- Disposition:
- Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.
 - Change Order No. _____ Pursuant to the Changes Article (GP-59E), the Subcontractor is hereby directed to proceed as follow:
 - Other _____ Pursuant to Article _____

Be Completed By
Administrator/Construction Engineer

Subcont.

Construction Engineer/Date

DIST Signatures, plus CM Computer Operators
DOE Project Mgr _____
OC Field Engr _____
Qual Control _____
Qual Engr _____
A-E _____
Subcontractor _____
Other _____


Subcontract Administrator/Date

Subcontractor Representative/Date

EXISTING
CONDITION
Q06209

PLATE BOLTED OVER WELL BY
 $\frac{1}{2}$ " x $\frac{3}{4}$ " LONG STUDS WELDED TO
 $\frac{1}{8}$ " STAINLESS STEEL LINER. STUDS
CAN BE UTILIZED OR THE WELDING
TO THE $\frac{1}{8}$ " LINER IS ACCEPTABLE.

RFP-289039
ATTACHMENT #1
TO ADDENDUM NO. 2



(8) DETAIL
(3) DETAIL

SCALE: $\frac{1}{8}$

CONDITION

006209

RFP-289039
ATTACHMENT #2
TO ADDENDUM NO. 2

6 PULL L...

3/8" DIA ROD
3/8"-16 UNC-2A TYP.
WITH NUTS.

2" X 6" X $\frac{1}{4}$ " PLATE 4 PCS S.S.

SECTION B-5

10" PVC FLANGE & PIPE
LINER BY OTHERS


C INJECTION WELL INLET

16" DIR

NEW CONC FL.

NEW $\frac{1}{8}$ " S. STL SHEET

WELDING TO THIS
SHEET IS ACCEPTABLE



#4 @ 12" O.C. E.N.T.

EXIST BOT. OF M.H.

EXIST 20" PIPE

EXIST 16" PIPE

EXIST 12" PIPE

EXIST PIPES TO BE CUT
OFF @ LEVELS INDICATED

D E T A I L

SCALE 1/2" = 1'

NTS 1/10

(2)

A

B

C

D



IDF 4700.1
(Rev. 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

006209

To Be Completed By Originator		Number <u>19C289039</u>	CID Number <u>3</u>		
Subcontractor Field Problem No.		Date <u>9/7/89</u>			
Addressee <u>J. Simonds</u> Originator/Company <u>R. mozes</u>		Project Title/No. <u>Injection Well Abandonment</u>	Subcontract No. <u>289039</u>		
Subject <u>TEST SET UP Correction</u>		References: Drawings/Specifications <u>Drawing 172168 / Spec 02734</u>			
Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input type="checkbox"/> CHANGE		<p>A conflict exists between test set up top $\frac{1}{3}$ mix between as shown in specs and drawings.</p>			
Recommended Solution:		<p>Recommended Solution: COST <input type="checkbox"/> yes <input type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input type="checkbox"/> no</p>			
To Be Completed By Architect/Engineer/ Project Manager/ Construction Engineer		<p>Solution: Inspection Requirements: <u>9/7/89</u> ECR No _____</p> <p>Drawing is correct - fill top $\frac{1}{3}$ as follows Annular space between 10" and 12" with water. All other with gravel and water</p>			
Vendor Data Required: <input type="checkbox"/> yes <input type="checkbox"/> no		<p>N/A Architect-Engineer/Date <u>9/7/89</u> Project Manager/Date <u>9/7/89</u> Construction Engineer/Date <u>9/7/89</u> Pre-neg. By/Date <u>9/7/89</u></p> <p>*Project Manager to determine requirement for AE review/signature approval.</p>			
To Be Completed By Administration/Construction Engineer Subco.		<p>Disposition: <input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator <input checked="" type="checkbox"/> Change Order No. <u>1C</u> Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follow <input type="checkbox"/> Other _____ Pursuant to Article _____</p> <p>The annular span in the upper one-third of the test section between the 10" and 12" casing shall be filled with water only. Drawing C-5, Note C is correct. Pre-negotiated at no cost are no schedule extension.</p> <p><u>R. T. Burns</u> <u>9/7/89</u> Construction Engineer/Date</p> <p><u>R. W. Cox</u> <u>9-7-89</u> Subcontract Administrator/Date</p> <p><u>D. Kennedy</u> <u>9-7-89</u> Subcontractor Representative/Date</p>			
		<p>DIST Signatures, plus CM Computer Operators DOE Project Mgr <u>S. SILVERMAN</u> OC Field Eng <u>J. CLAVER</u> Dual Control <u>W. McLELLAN</u> Dual Engr. <u>K. ARCHIBALD</u></p> <p>A.E _____ Subcontractor <u>F&S</u> Other _____</p>			



IDF 4700.1
(Rev 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

602900

To Be Completed By Originator	Subcontractor Field Problem No.	CID Number	
	<u>J. Simonds</u>	<u>4</u>	
	Subcontractor Field Problem No.	Date	
	Addressee <u>J. Simonds</u>	Project Title/No. <u>Injector wall Abandonment</u>	Subcontract No. <u>289039</u>
	Originator/Company <u>R. MOZES</u>	References: Drawings/Specifications <u>Drawing 172-168</u>	
	Subject <u>Disco Pipe Thickness</u>		
	Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input type="checkbox"/> CHANGE	<i>Drawing shows Disco Pipe thickness as .997 in. actual pipe as manufactured is .977</i>	
	Recommended Solution: COST <input type="checkbox"/> yes <input type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input type="checkbox"/> no		
	Solution: Inspection Requirements: <u>N/A</u>	ECR No. _____	
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	<i>Correct pipe thickness to correct thickness as manufactured requirements to .977 in</i>		
	Vendor Data Required: <input type="checkbox"/> yes <input type="checkbox"/> no	*Architect-Engineer/Date <u>N/A</u>	Project Manager/Date <u>9/7/89 Jack Simonds</u>
		Construction Engineer/Date <u>9/7/89 R. Burns</u>	Pre-neg. By/Date <u>9/7/89</u>
To Be Completed By Administrator/Construction Engineer	Disposition:		
	<input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.		
	<input checked="" type="checkbox"/> Change Order No. <u>2</u> Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follow:		
<input type="checkbox"/> Other _____ Pursuant to Article _____	<i>The Disco HDPE pipe wall thickness is .977 inches rather than the .997 inches shown on the drawing. Pre-negotiated at no cost and no schedule extension.</i>		
To Be Completed By Administrator/Construction Engineer	<u>R. T. Burns Jr 9-7-89</u>	DIST	Signatures, plus CM Computer Operators
	Construction Engineer/Date	DOE Project Mgr	<u>S. Silverman</u>
		OC Field Engr	<u>P. G. Caver</u>
Subco.	<u>R. W. Conroy Jr 9-7-89</u>	Qual Control	<u>W. McLerran</u>
	Subcontract Administrator/Date	Dual Engr	<u>V. Archibald</u>
		A-E	<u>F&S</u>
	Subcontractor		
	Other		



IDF 4700.1
(Rev 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE
CONSTRUCTION INTERFACE DOCUMENT

0002909

VA Number 1902 89039		CID Number 5		
Subcontractor Field Problem No.		Date 9/7/89		
Addressee J. Simonds	Project Title/No. Injection Well Abandonment			Subcontract No. 289039
Originator/Company B. Moxes	References: Drawings/Specifications N/A			
Subject Proof of Test Performance				
Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input type="checkbox"/> CHANGE <i>Proof of testing does not have any requirement on running a hydro to check perforations.</i>				
To Be Completed By Originator				
Recommended Solution: COST <input type="checkbox"/> yes <input type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input type="checkbox"/> no				
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer				
<p>Solution: Inspection Requirements: ECR No.</p> <p><i>Have test set up ^{so} that it can be checked for perforations penetration. Pay subcontract costs and overtime to perform test. Test pressures will be directed in the field. Pre-negotiated cost \$4408 + overtime at \$50/m.</i></p>				
<p>Vendor Data Required: N/A Architect-Engineer/Date 9/7/89 Project Manager/Date 9/7/89 Construction Engineer/Date 9/7/89 Pre-neg. By/Date R.T. Burns</p> <p>*Project Manager to determine requirement for AE review/signature approval.</p>				
To Be Completed By Administrator/Construction Engineer				
<p>Disposition:</p> <p><input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator</p> <p><input checked="" type="checkbox"/> Change Order No. 3 Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follow:</p> <p><input type="checkbox"/> Other _____ Pursuant to Article _____</p> <p><i>Subcontractor shall perform a hydrotest of the test section of the casing to verify penetration during the proof test phase of the project. The section of the casing shall then be cut to document the test results. Pre-negotiated at \$4408 for hydrotest and \$225 for test documentation. R.T. Burns by JS 9/7/89 no schematic extension.</i></p>				
<p>Construction Engineer/Date R. T. Burns by JS 9/7/89</p> <p>Subcontract Administrator/Date R. W. Cox by JI 9/7/89</p> <p>Subcontractor Representative/Date Douglas Kennedy</p>				
<p>DIST Signatories, plus CM Computer Operator DOE Project Mgr S. SILVERMAN OC Field Engr J. CLAVER Qual Control W. MCLELLAN Qual Engr V. ARCHIBALD</p> <p>A-E F&S Subcontractor F&S Other _____</p>				

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE
CONSTRUCTION INTERFACE DOCUMENT

IDF 4700.1
(Rev 08-88)

00620
200

Line Number	W9C2-89039	CID Number	6
Subcontractor Field Problem No.	NA	Date	9-28-89
Addressee	R. BURNS	Project Title/No	INJECTION WELL ABANDONMENT
Originator/Company	X 9129 J. PICKRELL WILCO	References: Drawings/Specifications	Subcontract No. S289039
Subject	DELAY CONSTRUCTION START		
Problem/Deficiency	CLARIFICATION X CHANGE		

PROJECT CANNOT START UNTIL APPROVAL IS RECEIVED FROM
THE STATE OF IDAHO WHICH WILL BE RECEIVED ON
OCT. 5.

To Be Completed By Originator

Recommended Solution: COST yes no SCHEDULE yes no

DELAY CONSTRUCTION START FROM OCT. 2, 1989 TO
OCT. 5, 1989 (3 DAYS)

Solution: Inspection Requirements NO CHANGE ECR No _____

RECOMMEND SOLUTION IS ACCEPTABLE

To Be Completed By
Architect-Engineer/
Project Manager
Construction Engineer

Vendor Data Required:
 yes no

NA 9-28-89
Architect-Engineer/Date Project Manager/Date Construction Engineer/Date Pre-neg. By/Date
*Project Manager to determine requirement for AE review/signature approval.

To Be Completed By
Subcontractor, Administrator/Construction Engineer

- Disposition:
- Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.
 - Change Order No. 4 Pursuant to the Changes Article (GP 59E) the Subcontractor is hereby directed to proceed as follow
 - Other _____ Pursuant to Article _____

THE SUBCONTRACTOR IS ADVISED HEREBY THAT PERFORMANCE OF WORK AT THE INJECTION WELL WORK-SITE SHALL NOT BEGIN UNTIL START-OF-BUSINESS ON OCTOBER 5, 1989.

F. Burns 10/2/89
Construction Engineer/Date

Sub Date 10-2-89

Subcontractor Representative/Date

DIST Signatures plus CAC Company
DOE Project Mgr. B. EDGERTON
OC Field Eng'g _____
OC Cont'nal _____
OC Eng'g _____
A.E. J. PICKRELL
Subcontractor Fenix & Sciess
Other _____



IDF 47001
(Rev 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

OCT 4 1989

PAGE 1 OF 6

000200

CWA Number

W9CZ-89039

CID Number

7

5

Subcontractor Field Problem No.	NA	Date	9-28-89
Addressee R. BURNS	Project Title/No. INJECTION WELL ABANDONMENT	Subcontract No. S289039	
Originator/Company J. PICKRELL	WINGO X4129	References: Drawings/Specifications	
Subject Health Physics Survey of Earth moving & Related Equip.			
Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE			

To Be Completed By Originator

NEW REQUIREMENTS FOR HP SURVEY OF EARTH MOVING EQUIP. NEED ADDED TO SUBCONTRACTORS CONTRACT DOCUMENTS.

Recommended Solution: COST yes no SCHEDULE yes no

ADD THE ADD INFORMATION TO SUBCONTRACTORS CONTRACT DOCUMENTS

Solution: Inspection Requirements: **NO CHANGE** ECR No _____

RECOMMENDED SOLUTION IS ACCEPTABLE

Vendor Data Required:
 yes no NA 9-28-89
 *Architect-Engineer/Date Jack Motes Project Manager/Date L. H. Burns Construction Engineer/Date 10/4/89
 *Project Manager to determine requirement for AE review/signature approval.

To Be Completed By
Architect-Engineer/
Project Manager/
Construction Engineer

- Disposition:
- Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator
 - Change Order No. 6 Pursuant to the Changes Article (GP 59 E), the Subcontractor is hereby directed to proceed as follow
 - Other _____ Pursuant to Article _____

THE OPERATING CONTRACTOR HAS REQUESTED THAT THE SUBJECT SURVEY BE PERFORMED ON THE SUBCONTRACTOR'S EQUIPMENT BECAUSE OF THE COMPLEXITY AND SIZE OF THE EQUIPMENT, EVEN THOUGH THE EQUIPMENT IS NOT OF EARTH MOVING TYPE. ACCORDINGLY, THE SUBCONTRACTOR'S WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE SURVEY.

To Be Completed By
Subcontractor/Administrator/Construction Engineer

Construction Engineer/Date
L. H. Burns 10/5/89
Subcontractor Administrator/Date

L. H. Burns
Subcontractor Representative/Date 10-6-89

DIST

Signatures plus CM, Contractor, Operators
DOE Project Mgr. J. PICKRELL
OC Field Engg. J. B. FENIX
Dual Cont. Mgr. R. BURNS
Dual Engg. R. MOTES
A-E _____
Subcontractor FENIX & SCISSCO
Diner _____

HEALTH PHYSICS SURVEYS OF EARTH MOVING AND RELATED EQUIPMENT

All earth-moving and related equipment including, but not limited to, dump trucks, front-end loaders, backhoes, rollers, tampers, compactors, crane buckets, etc. must be surveyed by Health Physics prior to start of work and upon completion of work. Equipment shall not be removed from the INEL, used, or taken to another facility (including the FPR Project) without this survey taking place.

These surveys shall take approximately eight hours to perform and will normally be performed on a backshift. The surveys shall be requested by submitting a completed "Request for HP Survey of Earth Moving Equipment" form to the MK-FIC Construction Engineer (CE). Forms are available from the CE at CPP 698. Forms must be submitted to the CE before 2:00 PM of the working day prior to the date on which the survey is requested. Completed request forms shall be returned to the MK-FIC Construction Engineer upon completion of the survey.

All equipment shall be visually inspected for oil, hydraulic or other leaks and repairs made before equipment is brought on-site. Prior to the survey, the Subcontractor shall clean his equipment by high pressure water, steam or sandblasting as appropriate to insure that a thorough HP survey can be performed. Precautions shall be taken to keep equipment fluids, filters, etc. from absorbing possible contaminated particles when working in areas in which such precautions are required.

The sequence to be followed for this process will be, for example, as follows:

1. The Subcontractor submits a "Request for HP Survey of Equipment" form on Thursday to the CE prior to 2:00 PM for his work scheduled to start Monday morning.
2. While the request is being set up within MK-Ferguson of Idaho Company (MK-FIC) and the Operating Contractor, the Subcontractor will inspect his equipment for leaks of fluids, etc., and make repairs as needed. Equipment will be cleaned as needed prior to coming on-site.
3. Friday morning the Construction Engineer will notify the Subcontractor when the survey will take place Friday evening or at another time over the weekend, and where the equipment must be parked by 4:00 PM Friday to be surveyed.
4. On backshift Friday or over the weekend, the equipment will be surveyed.
5. On Monday morning by 9:00 AM, the equipment will be authorized access to the facility if clean or the Subcontractor will be directed to remove the equipment if not clean.

5. Equipment surveys can be set up for any day of the week and are not restricted to only weekends.

In order to remove equipment from CPP once a project is complete, the Subcontractor shall follow the process outlined below:

1. By 2:00 PM of the day prior to the desired survey, a completed "Request for HP Survey" form should be submitted to the assigned CE.
2. The Subcontractor shall make sure that the equipment is cleaned of dirt, gravel, rock, etc. from the bed, tracks, wheels, and such per the HP's instructions at the job site. Fluids shall be cleaned up per the directions of the Industrial Hygienist.
3. When the survey is set-up, the CE will notify the Subcontractor of the time and location where the equipment is to be taken for the survey.
4. The next working morning (by 9:00 AM), the Subcontractor will pick up his surveyed equipment if green-tagged and remove it from CPP. All green-tagged equipment must be removed from CPP within 24 hours of completion of the survey. If equipment is found to be contaminated during the survey, it will then be treated as contaminated equipment and will be decontaminated per the subcontract documents.

The Subcontractor shall be backcharged the actual cost plus the Contractor's cost should the equipment require a re-survey prior to leaving CPP. *should the survey result from the initial form to adequately clean the equipment.*

0062909

REQUEST FOR HP SURVEY OF
EARTH MOVING EQUIPMENT

1. Requestor _____

2. Project Title _____

Subcontract No. _____

3. Equipment Requiring Survey (list each piece):

4. Date Survey is requested for: _____
(date) _____ (time) _____

5. Signature of Requestor _____

(date & time submitted)

6. Signature of Construction Engineer _____

(date & time received)

7. Signature of HP Representative
Upon Notification _____


(date & time received)

8. Signature of HP Representative
Completing Survey _____


(date & time completed)

Distribution:
Signatures
Subcontract Administrator
O/C Project Manager _____

EARTH MOVING EQUIPMENT SURVEY FLOWCHART FOR ENTRY INTO CPP



EARTH MOVING EQUIPMENT SURVEY FLOWCHART FOR REMOVAL FROM CPP





IDF 47001
(Rev 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

Page 1 of 4

To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	CWA Number	8	2	
	Subcontractor Field Problem No.	NA	Date	
	Addressee RANDY BURNS	Project Title/No. INJECTION WELL ABANDONMENT	Subcontract No. S2 89039	
	Originator/Company JACKIE NICKRELL WIND	References: Drawings/Specifications SPECIAL CONDITIONS		
	Subject RADIATION WORK CONTROL PROCEDURE			
	Problem/Deficiency:	<input type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE		
	<p><i>NEED TO ADD RAD. WORK CONTROL PROCEDURE TO SPECIAL CONDITIONS.</i></p>			
	<p>Recommended Solution: COST <input type="checkbox"/> yes <input type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input type="checkbox"/> no</p> <p><i>ADD RAD. WORK CONTROL PROC. TO SPECIAL COND. (ATT'D)</i></p>			
	<p>Solution: Inspection Requirements: NO CHANGE ECR No. _____</p> <p><i>RECOMMENDED SOLUTION IS ACCEPTABLE</i></p>			
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Vendor Data Required: <input type="checkbox"/> yes <input checked="" type="checkbox"/> no	NA	<i>10-5-89</i> <i>gabell for RModes</i> <i>R.T. Burns 10/5/89</i> *Architect-Engineer/Date Project Manager/Date Construction Engineer/Date Pre-neg. By/Date *Project Manager to determine requirement for AE review/signature approval.	
	Disposition:	<input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator <input checked="" type="checkbox"/> Change Order No. <u>5</u> Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follows <input type="checkbox"/> Other _____ Pursuant to Article _____		
<p>THE PROCEDURE REFERENCED ABOVE IS HEREBY INCORPORATED INTO SUBCONTRACT NO. S-289039.</p>				
To Be Completed By Administrator/Construction Engineer Subc.	Construction Engineer/Date	DIST _____ Signatories, plus CM Computer Operators DOE Project Mgr <u>S. SILVERMAN</u> OC Field Engr <u>J. D. GREEN</u> Qual Control <u>W. McCLELLAN</u> Qual Engr _____ A/E _____ Subcontractor <u>FENIX & SCISSO</u> Other _____		
	<i>[Signature]</i> <u>10-6-89</u>	Subcontract Representative/Date		

RADIOLOGICAL WORK CONTROL PROCEDURE FOR INJECTION
WELL ABANDONMENT

Prepared By: J. L. Pickrell/G. Clarke

Approvals

	Signature	Date
Project Mgr.:	<u>J. Pickrell for B. Moses</u>	<u>10-4-89</u>
Rad. Eng.:	<u>B. Moses</u>	<u>10/3/89</u>
QHP:	<u>N. Doyle</u>	<u>10-4-89</u>

1.0 PURPOSE

The scope of this project is to perform the following work to complete injection well abandonment.

2.0 RESTRICTIONS

2.1 RADIOLOGICAL EVALUATION

- (a) The Well pit/basement area is currently a clean area. The well has a potential for internal contamination. The general body radiation field in the work area is less than 1 mR/hr beta-gamma.

3.0 PROCEDURE

3.1 PREREQUISITES

- (a) A Construction Safe Work Permit (CSWP) shall be required for each shift.
- (b) The HP technician shall survey the work area periodically to determine radiological conditions during work activities to ensure levels do not exceed those at start of the job.
- (c) HP technician shall monitor well head extension using CAMs or other air sampling equipment during detonation and opening of the extension tube after a detonation. Air sampling shall be performed during the cutting of the guns.
- (d) All workers shall be radiation worker and respirator trained and qualified to work in the area if radioactive contamination is found.
- (e) A pre-job briefing shall be held each shift for workers, by supervision, with HP personnel to describe any changes since the last shift. This shall include: radiological conditions, work restrictions, ALARA considerations, anti-C requirements, respiratory protection, hazards, special controls and any other

instructions necessary to perform the job safely. A pre-job briefing checklist (Form WINCO 5903) shall be completed and attached to the CSWP.

- (f) All personnel at the job site shall wear as a minimum plant blues. If contamination is found anti-c clothing shall be prescribed depending on the levels. This equipment shall be GFE.
- (g) All necessary tools, equipment and materials shall be assembled in the work area prior to starting the job. The HP shall survey all equipment, tools, waste, etc., removed from the job site assuring that segregation, containment, and disposal are correctly performed.
- (h) Full time HP coverage shall be required when detonating charges and removing equipment from the well. All equipment removed from the well shall be surveyed to determine disposition. Survey for loose and fixed contamination. Any time radiological conditions change which could affect job safety, the job will be terminated until an evaluation is made by OHP Supervision, the project and/or field engineer, construction engineer, radiological engineer and construction foreman.
- (i) A drain trough shall be staged at ground level, at the extension tube, such that it can drain back into the extension tube.
- (j) All radioactive waste shall be disposed of each shift.
- (k) All workers shall survey for beta/gamma and alpha contamination immediately upon leaving the work area.
- (l) Nose swabs and sputum samples shall be taken as deemed necessary by OHP. If any facial contamination is found, bioassay samples may be required by WINCO Radiation Technology.
- (m) All construction workers leaving Zone III areas shall wash before changing into personal clothing and leaving the plant.
- (n) The work area should be staged with plywood and tu-tuff on the ground to give a stable working platform.

Page 3 of 3

3.2 Work Performance:

1. An approved Blasting (Perforation) and grouting procedure shall be used in conjunction with this procedure.

2. Guns removed from the well after detonation:

a. Drain and remove the end caps on the guns and send to Decon if required.

b. Place gun in a waste box, cut in half while reaching inside the box using a porta-ban and HEPA exhaust or vacuum above the cutting area. Use Zone I conditions to perform this step.

Note: If a gun has not completely detonated do not cut in half or place in the waste box. Await further evaluation by projects and the detonation expert.

IDF 47001
(Rev 08-88)U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

ICWA Number

CID Number

2

Subcontractor Field Problem No.	1	Date	10-6-89
Addressee	R.T. Burns	Project Title/No.	Injection Well Abandonment S-233C3?
Originator/Company	FENTIX & SCISSON	References: Drawings/Specifications	W/H
Subject	Depth determination of Cement Plug		
Problem/Deficiency:	<input checked="" type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE		

To Be Completed By Originator

Cement Plug needs to have depth determined by line running a perforating gun in the hole. If cement is not at an acceptable depth, gun must be fired before removing from hole.

Recommended Solution: COST yes no SCHEDULE yes no

Run Sink bar prior to running perforating guns.

Solution: Inspection Requirements: Levee readings 1 ECR No: W/H

Solution recommended is acceptable.
Measurement should be taken each day
prior to perforating

Vendor Data Required:
 yes no

Architect-Engineer/Date

Project Manager/Date

Construction Engineer/Date

Pre-neg. By/Date

*Project Manager to determine requirement for AE review/signature approval.

To Be Completed By
Architect-Engineer/
Project Manager/
Construction Engineer

Disposition:

 Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator. Change Order No. 1 Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follows Other _____ Pursuant to Article _____

THE SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE AS PROVIDED BY THE OPERATING CONTRACTOR.

To Be Completed By
Subcontract Administrator/Construction Engineer

Construction Engineer/Date

Tom Pash 10/6/89
Subcontract Administrator/DateD. KennedyJack Kennedy for RT Burns
Subcontractor Representative/Date 10-6-89

DIST	Signatures: <u>John Schlueter</u> <u>John Verman</u>
DOE Project Mgr.	<u>L. PICKRELL</u>
OC Field Engr	<u>W. MCLELLAN</u>
Dual Control	
Dual Engr	
A-E	
Subcontractor	<u>FENTIX & SCISSON</u>
Other	



CONSTRUCTION INTERFACE DOCUMENT

ICWA Number	CID Number	32
Subcontractor Field Problem No. <u>2</u>		Date <u>10-6-89</u>
Addressee <u>R.T.Burns</u>	Project Title/No. <u>Injection Well 11 Alameda</u>	Subcontract No. <u>S-259755</u>
Originator/Company <u>Fenix & Scisson</u>	References: Drawings/Specifications <u>NIA</u>	
Subject <u>Additional Perforations</u>		
To Be Completed By Originator	Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE	
<p>In areas where only one shot/foot is scheduled for perforating, in order to rotate the direction of perforating, the shots should be rotated.</p>		
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Recommended Solution: COST <input type="checkbox"/> yes <input checked="" type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input checked="" type="checkbox"/> no	
<p>Fenix & Scisson proposes to add one additional shot/foot to 2 shots/foot with 180° phasing & 90° rotation/ft.</p>		
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Solution: Inspection Requirements: <u>R/T</u> ECR No. <u>1</u>	
<p>Solution Acceptable as recommended.</p> <p>Prenegotiated at zero cost/zero time</p> <p><i>10/6/89</i> <u>R.T.Burns</u> <u>R.T.Burns</u> <u>10/6/89</u> Pre-neg. By/Date</p>		
To Be Completed By Subcontract Administrator/Construction Engineer	Vendor Data Required: <input type="checkbox"/> yes <input type="checkbox"/> no Architect-Engineer/Date Project Manager/Date Construction Engineer/Date *Project Manager to determine requirement for AE review/signature approval.	
<p>Disposition:</p> <p><input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.</p> <p><input checked="" type="checkbox"/> Change Order No. <u>8</u> Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follow.</p> <p><input type="checkbox"/> Other _____ Pursuant to Article _____</p> <p>THE SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE, WHICH HAS BEEN PRENEGOTIATED AT NO ADDITIONAL COST AND NO CHANGE IN THE SUBCONTRACT PERFORMANCE PERIOD.</p>		
Construction Engineer/Date <u>10/6/89</u>		<p>DIST Signatures: <u>C.S. HERMAN</u> DOE Project Mgr J. PICKRELL OC Field Engr <u>J. MCLERRAN</u> Dual Control Dual Engr</p> <p>A.E. <u>FENIX & SCISSON</u> Subcontractor Other</p>
Subcontract Administrator/Date <u>10/6/89</u>		<p><i>D. Kennedy</i> <i>Jack Scisson for RT Burns</i> Subcontractor Representative/Date 10-6-89</p>



IDF 47001
(Rev 08-88)









U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	CWA Number	CID Number																				
	Subcontractor Field Problem No.	Date 10/10/89																				
	Addressee Randy Burns	Project Title/No. Injection Well Abandonment																				
	Originator/Company Fenix & Scissone	References: Drawings/Specifications N/A																				
	Subject Perforating Intervals																					
	Problem/Deficiency: <input checked="" type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE																					
<p>After working with the Injection Well, we recommend the following Change in Perforating Intervals to better protect Sealing the Injection Well.</p>																						
	<p>Recommended Solution: COST <input type="checkbox"/> yes <input checked="" type="checkbox"/> no SCHEDULE <input checked="" type="checkbox"/> yes <input type="checkbox"/> no</p> <p>Perforating Grant the following intervals</p> <table border="0"> <tbody> <tr><td>1. 390 - 360'</td><td>30'</td><td>6. 220 - 180'</td><td>40'</td></tr> <tr><td>2. 360 - 330'</td><td>40'</td><td>7. 180 - 140'</td><td>40'</td></tr> <tr><td>3. 330 - 390'</td><td>30'</td><td>8. 140 - 100'</td><td>40'</td></tr> <tr><td>4. 290 - 260'</td><td>30'</td><td>9. 100 - 360'</td><td>40'</td></tr> <tr><td>5. 260' - 220'</td><td>40'</td><td>10. 60' - 27'</td><td>33'</td></tr> </tbody> </table>		1. 390 - 360'	30'	6. 220 - 180'	40'	2. 360 - 330'	40'	7. 180 - 140'	40'	3. 330 - 390'	30'	8. 140 - 100'	40'	4. 290 - 260'	30'	9. 100 - 360'	40'	5. 260' - 220'	40'	10. 60' - 27'	33'
1. 390 - 360'	30'	6. 220 - 180'	40'																			
2. 360 - 330'	40'	7. 180 - 140'	40'																			
3. 330 - 390'	30'	8. 140 - 100'	40'																			
4. 290 - 260'	30'	9. 100 - 360'	40'																			
5. 260' - 220'	40'	10. 60' - 27'	33'																			
	Solution: <u>Per Spec</u>	ECR No. 1																				
	<p>This change is acceptable. Perforation length conforms to expected soil makeup. If problems should occur with 40 ft. lengths, return to 30 ft. lengths will be required.</p>																					
	Vendor Data Required: <input type="checkbox"/> yes <input checked="" type="checkbox"/> no	<u>N/A</u> <u>Gretta Meyer</u> <u>Jack Dennis</u> <u>N/A</u> *Architect-Engineer/Date Project Manager/Date Construction Engineer/Date Pre-neg. By/Date <small>*Project Manager to determine requirement for AE review/signature approval.</small>																				
	<p>Disposition:</p> <p><input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator.</p> <p><input checked="" type="checkbox"/> Change Order No. <u>9</u> Pursuant to the Changes Article (GP-59 E), the Subcontractor is hereby directed to proceed as follows.</p> <p><input type="checkbox"/> Other _____ Pursuant to Article _____</p>																					
	<p>SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE.</p>																					
To Be Completed By Subcontract Administrator/Construction Engineer	<u>Jack Dennis 10/13/89</u> Construction Engineer/Date <u>Subcontract Administrator/Date</u>																					
	<u>DK</u> Subcontractor Representative/Date																					
	DIST Signatures, plus CM Computer Operators DOE Project Mgr <u>S. SILVERMAN</u> DC Field Engr <u>J. RINKEL</u> Dual Control <u>B. MCLEFFERAN</u> Dual Engr <u>D. MARTIN</u> AE _____ Subcontractor <u>FENIX & SCISS</u> Other _____																					

IDF 47001
(Rev 08-88)U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

LMA Number		CID Number	5
Subcontractor Field Problem No.		Date 10-11-89	
Addressee	R. Burns	Project Title/No.	Injection Well Abandonment
Originator/Company	Fenix & Scisson	References: Drawings/Specifications	Subcontract No. S-289039
Subject	Changed well conditions -		
Problem/Deficiency	<input checked="" type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE		
To Be Completed By Originator	<p>After obtaining an effective seal from 396 feet to 475 feet, because of open communications to surface through the well bore, no resistance was encountered in placing the grout in the interval from 396 feet up to 360 feet. This allowed the grout to enter the annulus and grout from 396 feet to 140 feet.</p>		
Recommended Solution:	COST <input checked="" type="checkbox"/> yes <input type="checkbox"/> no SCHEDULE <input checked="" type="checkbox"/> yes <input type="checkbox"/> no This is the ideal method for sealing the well bore. It is recommended that 2 perforations be made in the casing strings at 130 feet from surface, a pressure test made to determine the seal in the annulus, and then a 20 foot interval be perforated & grouted. 6.3 days of reduced time.		
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Solution: Inspection Requirements: per spec ECR No / This is acceptable. Tests must be run as discussed in meeting with MK-REC, WENCO (phone conversation) DOE-ID and Idaho Dept. Water Resource. (Test stated above)		
Vendor Data Required:	<input checked="" type="checkbox"/> yes <input type="checkbox"/> no	  10/13/89 *Architect-Engineer/Date Project Manager/Date Construction Engineer/Date *Project Manager to determine requirement for AE review/signature approval. 10/11/89 	Pre-neg. By/Date
To Be Completed By Administrator/Construction Engineer	Disposition: <input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator. <input checked="" type="checkbox"/> Change Order No. 10 Pursuant to the Changes Article (GP 59 E), the Subcontractor is hereby directed to proceed as follows. <input type="checkbox"/> Other Pursuant to Article _____		
Sub	SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE.  Jack Simonds 10/13/89 Construction Engineer/Date		
	CIST Signatures plus CM Computer Operator DOE Project Mgr.  SILVERMAN OC Field Engr.  J. PICKRELL Dual Control  W. MCFERREN Dual Engr.  DAVE MARTIN A.E.  FENIX & SCISSON Subcontractor Other _____		
	 Keyard 10/13/89  Subcontract Administrator/Date Subcontractor Representative/Date		

IDF 47001
(Rev. 06-88)U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

To Be Completed By
Subcontractor

To Be Completed By Originator

To Be Completed By
Architect-Engineer/
Project Manager/
Construction EngineerTo Be Completed By
Administrator/Construction Engineer

Subcontractor

Number		CID Number	5
Subcontractor Field Problem No.		Date 10-12-89	
Addressee R. Burns	Project Title/No.	Subcontract No. S-289039	
Originator/Company Fentix & Scissons	References: Drawings/Specifications N/A		
Subject Change in Shot density from 140 foot to 27 foot from Surface			
Problem/Deficiency: <input type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE Valuable Seismic data was lost with the wellbore's annulus being sealed from 396 feet to 140 feet from surface.			
Recommended Solution: COST <input type="checkbox"/> yes <input checked="" type="checkbox"/> no SCHEDULE <input type="checkbox"/> yes <input checked="" type="checkbox"/> no It is recommended that only 2 shots per foot be utilized instead of the scheduled 4 shots per foot. This will reduce the seismic effect close to building 666 in CCP. Two shots per foot for perforating and grouting are more than adequate to effectively seal the well bore.			
Solution:	Inspection Requirements	ECR No. /	
This is acceptable. If problems occur during grouting additional perforations will be made during the follow on shots. Also, if problems with only 2 shots per foot are noted during the water re-circulation test, additional perforations will be made.			
Vendor Data Required: <input type="checkbox"/> yes <input type="checkbox"/> no	Architect-Engineer/Date 10/12/89	Project Manager/Date 10/12/89	Construction Engineer/Date 10-12-89
Pre-neg. By/Date N/A			
Disposition: <input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion, immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator. <input checked="" type="checkbox"/> Change Order No. 11 Pursuant to the Changes Article (GP 59 E), the Subcontractor is hereby directed to proceed as follows. <input type="checkbox"/> Other _____ Pursuant to Article _____			
SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE.			
Jack Skinner 10/13/89 Construction Engineer/Date		DIST Signatures, plus CM Computer Operators DOE Project Mgr. S. SILVERMAN OC Field Eng. J. PICKRELL Dual Control W. MCLEOD Dual Engr. D. MARTIN	
Linda 10/13/89 O. Kennedy Subcontract Administrator/Date		A/E FENTIX & SCISSONS Subcontractor Other	

DIST Signatures, plus CM Computer Operators
DOE Project Mgr. S. SILVERMAN
OC Field Eng. J. PICKRELL
Dual Control W. MCLEOD
Dual Engr. D. MARTIN
A/E FENTIX & SCISSONS
Subcontractor
Other



IDF 47001
(Rev 08-88)

U.S. DEPARTMENT OF ENERGY
IDAHO OPERATIONS OFFICE

CONSTRUCTION INTERFACE DOCUMENT

To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer		CIA Number	CID Number	34
Subcontractor Field Problem No.		Date	10-12-1989	
Addressee	Project Title/No.			Subcontract No.
R. Burns	Injection Well Abandonment			S-289039
Originator/Company	References: Drawings/Specifications			N/A
Fenix & Scissom				
Subject	Change in length of perforating intervals.			
Problem/Deficiency:	<input type="checkbox"/> CLARIFICATION <input checked="" type="checkbox"/> CHANGE With the vault being invaded with the grout slurry, it is recommended that a change in the interval length be changed to allow for the least amount of intrusion from the clean water pressure test and the grouting segment from continued testing and grouting.			
Recommended Solution:	COST <input type="checkbox"/> yes <input checked="" type="checkbox"/> no SCHEDULE <input checked="" type="checkbox"/> yes <input type="checkbox"/> no Change of 1 day less on schedule. It is recommended that the interval from 110 feet to 27 feet from surface be perforated and pressure tested to determine the amount of fluid intrusion into the vault. If tests indicate satisfactory results can be obtained, perforate/test in 10 foot intervals with 2 shots/foot and then grout the entire section.			
Solution:	Inspection Requirements	per 50%	ECR No	1
To Be Completed By Architect-Engineer/ Project Manager/ Construction Engineer	Perforation of 40 ft can be made than a clean test must be run. If successful, perforations in 10 ft intervals can be made. Proceed. Test run after each 10 ft. interval. If successful after each test go on proceed to the 27 ft cle.			
Vendor Data Required:	<input type="checkbox"/> yes <input checked="" type="checkbox"/> no	<i>N/A</i>	<i>10/13/89</i>	<i>N/A</i>
To Be Completed By Administrator/Construction Engineer	*Architect-Engineer/Date	Project Manager/Date	Construction Engineer/Date	Pre-neg. By/Date
	<i>10/13/89</i>			<i>10/13/89</i>
*Project Manager to determine requirement for AE review/signature approval.				
Disposition:	<input type="checkbox"/> Clarification - If you consider that the information contained herein does involve a change in price or project completion immediately notify the Subcontract Administrator. Do not proceed with work until the price or project completion change has been approved by the Subcontract Administrator. <input checked="" type="checkbox"/> Change Order No. <u>12</u> Pursuant to the Changes Article (GP 59 E) the Subcontractor is hereby directed to proceed as follow <input type="checkbox"/> Other _____ Pursuant to Article _____			
SUBCONTRACT WORK SCOPE SHALL BE PERFORMED IN ACCORDANCE WITH THE ABOVE.				
To Be Completed By Subcontractor	Jack Demonds <u>10/13/89</u> Construction Engineer/Date <u>Subcontract Adminstrator</u> <u>10/18/89</u> Subcontract Adminstrator/Date			
	D. Kennedy <u>10/18/89</u> Subcontractor Representative/Date			
DIST	Signatories plus CM Computer Operators			
DOE Project Mgr	<u>S. STIVERMAN</u>			
OC Field Engr	<u>J. BYRNE</u>			
Dual Control	<u>W. SICERRAN</u>			
Dual Engr	<u>D. MARTIN</u>			
A.E	<u>FENIX & SCISSOMS</u>			
Subcontractor				
Other				

APPENDIX B

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10 / 2 / 89

NUMBER: 1

TIME		DESCRIPTION OF OPERATION
START	STOP	
0700	1630	Standby 8 Hours. Waiting on State Permit

SERVICES/MATERIALS USED

B.J. Titan	8 hrs	Standby	Personnel & Equipment
French Well Services	"	"	"
Vibra Tech	"	"	"

Prepared By: D Kennedy

Date: 10/2/89

C. M. M.
Fenix & Scisson
10/3/89

Accepted By: Jack Simon

Date: 10-3-89

MK-Ferguson of Idaho Co.

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10 / 3 / 89

NUMBER: 2

SERVICES/MATERIALS USED

B.J. Titan 8 Hours Standby Personnel & Equipment
French Well Services " " " " "

French Well Services 11 11 11 11 11

Vibra Tech 11 11 11 11 11

Digitized by srujanika@gmail.com

Prepared By J. D. Kennedy
Fenix & Scisson
31 May 1984

Date: 10/3/89

Accepted By: Tatjana Simeon

Date: 10-24-87

MK-Ferguson of Idaho Co.

FENIX & SCISSON
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10 / 4 / 89

NUMBER: 3

SERVICES/MATERIALS USED

	8 Hours Standby Personnel & Equipment					
B.J. Titan	"	"	"	"	"	"
French Well Services	"	"	"	"	"	"
Vibra Tech	"	"	"	"	"	"

Prepared By: A. J. Fenix & Scisson
B. M. 10/5/81

Date: 10/4/89

Accepted By: Jack Simonds
MK-Ferguson of Idaho Co.

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10/105/89
Weather: Clear & Cool-

NUMBER: 4

TIME	DESCRIPTION OF OPERATION	
	START	STOP
0630	0700	Arrive on Site;
0700	0730	POD moving
0730	0800	Bring Explosives on location & SETTING SEISOMETERS AS POD.
0900		PICK UP 1ST 10' PERF. GUN & ZERO AT GROUND LEVEL. Went in Hole with GUN AND TAG FILL AT 475'. PERF 475' TO 465'-10' WITH 4 SHOTS PER FOOT. PULL OUT OF HOLE WHILE H-P PERSONNEL MONITOR WIRE LINE
1015		& GUN (NO CONTAMINATION) ALL SHOTS FIRED (40 SHOTS) LAY DOWN GUN
1015		PICK UP 2ND GUN -10' AND RAN IN HOLE. PERF. 465' TO 455'
		PULL OUT OF HOLE WITH SAME RESULTS AS 1ST GUN (40 SHOTS)
1030		TOTAL 80 SHOTS FIRED)

SERVICES/MATERIALS USED

37' Prime Cord.

B.J. Titan 300 SX Class "G" with 2% Calcium Chloride mixed to 15.6 LB/GAL.

French Well Services 100-34Gm. SHAPED CHARGES - 3-10' EXPENDABLE GUNS

Vibra Tech 3- SEISOMETERS

Prepared By: D. B. J. Mart

Date: 10/15/89

Fenix & Scission
Myers WINCO

10/15/89

Accepted By: Jack Dennis

Date: 10. 5-89

MK-Ferguson of Idaho Co.

JOB LOG

REPORT FOR: 10-5-89

NUMBER: 4

TIME		DESCRIPTION OF OPERATION
START	STOP	
1030		PICK UP 320 GUNS AND WAIT IN HOLE. PERF. 455' TO 450' (5' AT 4 SHOTS PER FOOT - 20 SHOTS - TOTAL 100 SHOTS) PULL
1115		OUT OF HOLE WITH GUNS AND LAY DOWN SAME.
1115	1120	RIG DOWN FRENCH WELL SERVICE
1120	1125	RIG UP B.S.G.S. DOWD HOLE TV SURVEY EQUIPMENT. PANTY SURVEY OF 10 3/4" DRISCO CASING DOWN TO 469' - FLUID LEVEL. FLUID TOO CLOUDY TO RECORD DEEPER, PULL
1250		OUT OF HOLE AND RIG DOWN T.V. SURVEY EQUIPMENT.
1250		RIG UP B. J. AND PUMP 63 BARRELS FIRE WATER INTO HOLE.
1315		HOLE STANDING FULL OF WATER.
1315		MIX AND PUMP INTO HOLE 300 GALLONS CLASS "G" CEMENT AT 15.6 LB/GAL
1405	1415	+ 2% Calcium Chloride
1405	1415	CEMENT ENTERING PERFORATION
1415		DISPLACE CEMENT INTO FORMATION WITH 33 BARRELS
1430	1430	FIRE WATER
1430	1435	SHUT IN PRESSURE = 0 PSI WAITING ON CEMENT
1435	1530	CLEAN UP PUMP TRUCK, LOCATION AND REFILL BULK CEMENT TRUCK. ALL PERSONNEL LEAVE CPP SITE
Note:		Booted 3-10 foot expendable guns for shot on 10/6/89. Used 120 - 34 gram charges, 3 expendable guns, and 45 foot of prime cord.
Note:		See attached for Seismic report.

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10/16/89

NUMBER: 5

TIME		DESCRIPTION OF OPERATION
START	STOP	
0630	0700	ARRIVE INEL SITE AND CLEARED INTO CPP UNIT
0700	0930	POD MEETING; SAFETY MEETING AT MAGAZINE
0730	0745	MOVE PERFORATION GUNS ONTO CPP SITE
0745		MAKE UP SINCE BAR, RUN IN HOLE, TAG
		1ST CMT. PLUG AT 452' (2' BELOW LAST TOP)
0810		SHOT ON 10-5-89)
0810	0830	PICK UP 1ST 10' GUN (4 SHOTS PER FOOT) AND
		Run in hole to perforate
0830		PERFORATE 450' TO 440' WITH 4 SHOTS PER
		FOOT AND PULL OUT OF HOLE. ALL SHOTS FIRED. 40
		0855 TOTAL SHOTS.

SERVICES/MATERIALS USED

B.J. Titan 160 SX. CLASS "G" CMT. + 2% Calcium Chloride (35x)
French Well Services 180-34 gm SHAPED CHARGES, 45' PRIMER CORD
Vibra Tech 3 - PORTABLE SEISOMETERS

Prepared By:

J.G. Mann, P.E.

Fenix & Scission

Date: 10/16/89

10/10/89

Accepted By:

Jack Service

Date: 10/10/89

MK-Ferguson of Idaho Co.

JOB LOG

REPORT FOR: 10-6-89NUMBER: 5

TIME		DESCRIPTION OF OPERATION
START	STOP	
0855		PICK UP 2ND - 10' PERFORATING GUN AND RUN
0900		IN HOLE TO PERFORATE CASING
0900		PERFORATE 440' TO 430' WITH 4 SHOTS PER FOOT (TOTAL 40 SHOTS; 80 SHOTS TOTAL) PULL OUT
0905		OF HOLE WITH SPENT GUN. ALL SHOTS FIRED
0905		MAKE UP 3RD PERFORATING GUN - 10' AND RUN
0915		IN HOLE TO PERFORATE
0915		PERFORATE 430' TO 420' WITH 4 SHOTS PER FOOT;
0920		40 SHOTS; TOTAL 120 SHOTS. ALL SHOTS FIRED
0920		PULL OUT OF HOLE AND LAY DOWN GUN. RIG
0930		DOWN FRENCH WELL SERVICE
0930		RIG UP B.-J. TO PUMP INTO WELL
↔		TEST FORMATION WITH 60 BARRELS FIREWATER
1000		PUMP IN RATE AT 4:30 PM AND 200 PSI
1000		MIX AND PUMP 160 SX CLASS "G" CEMENT WITH 2% CALCIUM CHLORIDE AT 15.6 LB./GAL.
		DISPLACED IN 10 3/4" DRISCO CASING WITH 30.5 BARRELS OF FIREWATER. DISPLACEMENT
1045		PRESSURE 200 PSI AT 2:53 PM.
1045	1045	CEMENT IN PLACE, INSTANT SHUT IN
1045		PRESSURE 100 PSI
1045	1045	RIG DOWN PUMP TRUCK, CLEAN UP LOCATION AND EQUIPMENT AND REFILLED BULK
1145		CEMENT TRUCK, AREA SECURE AT 1145
		NOTE:
		① RELEASED WELL PRESSURE AT 1145 - BACK FLOW 5 GAL. WATER
		② RELEASED PRESSURE AT 1145 - BACK FLOW 3 GAL. WATER
		③ SHUT WELL IN FOR WEEKEND.

JOB LOG

REPORT FOR: S-289C39

NUMBER: 6

TIME		DESCRIPTION OF OPERATION
START	STOP	
0905		ATTEMPT TO FIRE 2nd GUN AND MIS-FIRE OCCURRED.
0935	0935	WAIT 30 MINUTES AS REQUIRED
0935		PULL MIS-FIRE UP TO 27' BELOW GRADE AND WAIT
1130	1130	ON ORDERS
1130		RECEIVED ORDERS TO REMOVE GUN, DISASSEMBLE AND DETERMINE CAUSE OF MIS-FIRE. MIS-FIRE CAUSED BY FAULTY RESISTOR ON CAP. REPLACED CAP.
1155		PULL HOLE WITH 2nd GUN TO PERFORATE 440' TO 400'
1210	1210	WITH 4 SPF
1210		RIG UP B.J. TO PUMP FIRE WATER INTO HOLE TO KEEP FULL
1220	1220	IF POSSIBLE WHILE PERFORATING.
1220	1222	PERFORATE 440' TO 400' WITH 40 SET SHOTS (80 SHOTS TOTAL)
1220		PULL OUT OF HOLE AND PICK UP 3rd GUN LOADER AS
1300	1300	THE FOLLOWING - 5' AT 4 SPF AND 5' AT 2 SPF
1300	1315	TRIP IN HOLE WITH 3rd GUN TO PERFORATE 400' TO 390'
1315		PERFORATE 400' TO 390' WITH 30 SETS SHOTS (TOTAL 60 SHOTS)
1320	1320	WHILE PUMPING FIRE WATER INTO CASING, FILL SHOTS FIRE
1320		PULL OUT OF HOLE AND LAY DOWN GUN. RELOAD
1340	1340	FRENCH WELL SERVICE AND RIG UP B.J. TO PUMP GROUT
1400	1400	INJECT FIRE WATER INTO WELL TO ESTABLISH RATE - TOTAL 60 BBL/S.
1400		MIX AND PUMP 300 SX. CLASS "G" CEMENT + 2% CALCIUM
1417	1417	CHLORIDE (134023) MIXED AT 15.6 LB/GAL
1417		DISPLACE CEMENT OUT PERFORATIONS 420' TO 390' WITH 25
1430	1430	BARRELS FIRE WATER. INSTANT SHOT IN PRESSURE - 0 PSI
1430	1515	RIG DOWN B.J. AND CLEAN UP LOADING AND EQUIPMENT
1515		BLEED WELL PRESSURE - RECOVERED = 3 GAL FIRE
1530	1530	WATER - WELL DRY
1530		CLEAR PERSONNEL FROM OFF SITE.

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.

INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039

PROJECT NO. 568

WEATHER: CLEAR WITH BREEZE

JOB LOG

REPORT FOR: 10 / 10 / 89

NUMBER: 2

TIME		DESCRIPTION OF OPERATION
START	STOP	
0645	0700	ARRIVE SITE AND CLEAR CPP SECURITY
0700	0730	LOAD PERFORATING GUNS AND MOUNT WELL SITE
0730	0730	MAKE SINKER RUN & TAG CEMENT LINE AT 3:6'
0730	0820	PULL 1ST GUN (0' LIVED 2SPF) AND TURN IN WELL
0820	0840	PERFORATE
0820	0840	WAIT ON SITE H-P
0840	0900	PERFORATE 390' TO 380' WITH 2SPF AND PULL OUT OF HOLE
0900	0905	PICK UP AND GO IN HOLE WITH 2ND GUN (LIVED 2SPF)
0905	0910	PERFORATE 380' TO 370' WITH 20 SHOTS 2SPF AND
	0910	PULL OUT AND LAT DOWN SPENT GUN

SERVICES/MATERIALS USED

B.J. Titan 300 sx. CLASS "G" CEMENT + 2% CALCIUM CHLORIDE (1340g)
French Well Services 8c-34cm SHAPED CHARGES 360' PRIMER CHOK
Vibra Tech 3-PORTABLE SEISMOMETERS

Prepared By: J.M. Miller / DE Kennedy Date: 10/10/89

Fenix & Scission

AB Myres wired

10/10/89

Accepted By: Jack Daniels

Date: 10/10/89

MK-Ferguson of Idaho Co.

JOB LOG

REPORT FOR: MK-FELGUEZ

NUMBER: 77

JOB LOG

REPORT FOR: 10/11/89NUMBER: 7

TIME		DESCRIPTION OF OPERATION
START	STOP	
		<p>Note: Reviewed perforating and grouting procedures for 10/10/89 that placed the column of cement from 396 feet to 140 feet from surface.</p> <p>Items of information:</p> <ol style="list-style-type: none"> 1. 24 inch diameter hole. 2. Seal of well bore from 396' to 475 feet proven by migration of cement upward instead of out into the formation or down to the abnormally pressured zone from 396 feet to 475 feet from surface. 3. Communications between the top of the casing strings and the bottom of the vault. This was determined by the fluid entering the vault. 4. Seal on the riser system is effective. If it was not, there would have been no pressure on the riser system while pumping. <p>As was explained during the conference call to the Idaho Department of Water Resources, The Department of Energy, WINCO, MK-Ferguson of Idaho and with Fenix & Scission; the changed conditions of the well allowed the grout to circulate down the 10 3/4 inch casing, through the perforations and up the annulus. After the cement reached the amount to be pumped, it was displaced with water. The pressures were released and the cement grout reached equilibrium.</p>

JOB LOG

REPORT FOR: 10/11/89

NUMBER: 7

TIME	START	STOP	DESCRIPTION OF OPERATION																		
			Note "Continued"																		
			at 140 feet from surface, the preferred method of plugging wells by squeezing with grout is normally done by circulating the grout behind the casings and the annulus of the casings and the well bore.																		
			In the case of the Injection Well, 300 cu of Class "G" with 2% CaCl added to accelerate the setting time, for a total slurry volume of 13 cubic yards. 4 cubic yards of grout remained in the 10 3/4" Casing which put 9.0 cubic yards of slurry into the annulus. If there is no gravel pack or casing strings in the annulus, the cement slurry would have risen 90 feet into the annulus. However, the annulus of the Injection well has 3 additional casing strings with in this interval plus the annular spaces were sand and gravel packed. Porosity for the current situation is as follows																		
			<table> <thead> <tr> <th>Porosity</th> <th>Filled Space</th> <th>Into the Wellbore</th> </tr> </thead> <tbody> <tr> <td>35% Porosity</td> <td>256'</td> <td>0</td> </tr> <tr> <td>30%</td> <td>256'</td> <td>0.45 cu. yds</td> </tr> <tr> <td>25%</td> <td>256'</td> <td>0.90 cu. yds</td> </tr> <tr> <td>20%</td> <td>256'</td> <td>1.35 cu. yds</td> </tr> <tr> <td>15%</td> <td>256'</td> <td>1.80 cu. yds.</td> </tr> </tbody> </table>	Porosity	Filled Space	Into the Wellbore	35% Porosity	256'	0	30%	256'	0.45 cu. yds	25%	256'	0.90 cu. yds	20%	256'	1.35 cu. yds	15%	256'	1.80 cu. yds.
Porosity	Filled Space	Into the Wellbore																			
35% Porosity	256'	0																			
30%	256'	0.45 cu. yds																			
25%	256'	0.90 cu. yds																			
20%	256'	1.35 cu. yds																			
15%	256'	1.80 cu. yds.																			
			The most probable case would be in the range of 15 to 20% porosity in the annulus which would put between 1.35 to 1.80 cu yds into the porous sections of the formations' zones covered.																		

JOB LOG

REPORT FOR: 10-11-89

NUMBER: 7

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.

SUB CONTRACT NO. S-289039

INJECTION WELL ABANDONMENT

PROJECT NO. 568

WEATHER: CLEAR & WINDY

JOB LOG

REPORT FOR: 10 / 11 / 89

NUMBER: 3

TIME		DESCRIPTION OF OPERATION
START	STOP	
0630	0715	CLEAR CPP SECURITY AND ARRIVED AT WELL SITE
0715		RIG UP FEECH AND MAKE SHAKER BENCHING TAG
	0745	CMT. AT 140' PULL OUT OF HOLE AND RIG DOWN FRENCH
0745		RIG UP PUMP J. TO PUMPINT. WELL. FLUID LEVEL
		IN VACUUM AT 18' 6" FROM SURFACE. FULL TOWER PIPE WITH
0822		1.67' BBL FIRE WATER.
0822		PUMP INTO 10 3/4" HT ± 1 BPM AT 150 PSI. FLUID TOTAL OF
		4,025 BBL FIRE WATER AND SHUT DOWN. INSTANT SHUTTING
0828	0828	PSI (FLUID LEVEL IN VACUUM AT 18' 5" ± 1" AND 150 PSI)
0828	1600	C.I.D. MEETING. RIG DOWN B.J. CLEANUP, CLEAN, SECURE
		VACUUM.

SERVICES/MATERIALS USED

B.J. Titan - 8 Hours Standby

French Well Services Depth Charge - 6 hours standby

Vibra Tech 8 hours Stand by

Prepared By: G. G. Kelly / Dfjg Date: 10.11.89

Fenix & Scission

B. Mayle

10/11/89

Accepted By: Jack Simonds Date: 10-11-89

MK-Ferguson of Idaho Co.

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.

SUB CONTRACT NO. S-289039

INJECTION WELL ABANDONMENT

PROJECT NO. 568

WEATHER: Partly Cloudy

JOB LOG

REPORT FOR: 10 / 12 / 89

NUMBER: \$9

TIME	DESCRIPTION OF OPERATION	
	START	STOP
0630	0730	CLEAR 3PP SECURITY & LOAD GUNS TO TRANSFER KIT TO WELL
0730	0800	MOVE GUNS TO WELL SITE AND UNLOAD SAME.
0800		MAKE UP SQUEEZE GUN, MEASURE FLUID LEVEL IN VACUUM AT 19' 3" FROM SURFACE. FLUID LEVEL IN 10 3/4 FT ± 20'
		RAW SQUEEZE GUN TO 133' SLIGHT VIBRATING. BACK GUN
0820		DOWN TO 138'. CMT. CORED. PULL UP GUN TO 130'.
0820		PERFORATE 130' TO 129 1/2' WITH 2 SHOTS AT 180° AND
0830		PULL OUT OF HOLE AND LOAD DOWN GUN. ALL SHOT FIRED
0830		MEASURE FLUID LEVEL IN 10 3/4 AT 49 1/2' FLUID
0840		SURFACE AT 0840 HRS (± 20') USED 16.25 VOL

SERVICES/MATERIALS USED

B.J. Titan 555x CLASS "S" CEMENT + 2% CALCIUM HYDRATE

French Well Services 42-34 GM. SHAPE CHARGES ± 33' PRIMER CHORN

Vibra Tech 3-PORTABLE SEISMOMETERS

Prepared By: J.P. Muller, D.K. S. Date: 10/12/89

Fenix & Scission

B. Myles 10/13/89

Accepted By: Jack Dennis

Date: 10-13-89

MK-Ferguson of Idaho Co.

Do. : Sunn IDOR 13 October 1989

JOB LOG

REPORT FOR: MIC FERGUSONNUMBER: 2

TIME		DESCRIPTION OF OPERATION
START	STOP	
0840		PICK UP 1ST PERFORATING GUN - 10' WITH 2 SHOT SPACER FOOT
0850		AND RIG IN HOLE. WIRELINE FLOWD FLUID LEVEL AT 50'
0850		PERFORATE 130 TO 120' WITH 2 SHOT SPACER FOOT (20 TOTAL)
0900		AND PULL OUT OF HOLE, LAY DOWN GUN. ALL SHOTS FIRED.
0900		PICK UP 2ND 10' PERFORATING GUN LOADED WITH 2 SHOTS
.		PER FOOT (20 TOTAL) AND RIG IN HOLE. WIRELINE
0915		FLOWD FLUID LEVEL AT 50' IN 10 3/4" CASING
0915		PERFORATE 120' TO 110' WITH 2 SHOTS PER FOOT. PULL
0920		OUT OF HOLE AND RIG DOWN FRENCH.
0930	0945	PICK UP B.J. TITAN TO PUMP INTO WELL.
0945		FILL WELL WITH ± 3 BBL FINE WATER AND PUMP INTO
		WELL AT 4 BPM AND 150 TO 200 PSI SURFACE PRESSURE
		INSTANT SHUT-IN PRESSURE 0 PSI DID NOT TAKE FLUID
1020		ON VACUUM AFTER SHUT-IN. PUMP TOTAL = 14.5 BBL.
1020		MIX AND PUMP 5.5 LB GLASS "G" CEMENT + 2%
1025		CALCIUM CHLORIDE MIXED AT 15.9 LB/GAL.
1025		DISPLACE CEMENT WITH 8.25 BBL FINE WATER CEMENT
1032		IN PLACE
1032	1120	RIG DOWN B.J. TITAN, CLEAN DRILLING AND EQUIPMENT

NOTE

Meeting 10-12-89 after grouting from 110 feet to 130 feet of perforations to a depth of 140 feet from surface.

Those in attendance were; Dennis Dunn - IDWR, Rich Green - EG&G, Bob Moses & Jackie Pickrell - Winco, Rich Reed & Jack Simonds - MIC of Idaho and Colin Mathison & Don Kennedy - FG&S.

The purpose of the meeting was to establish a work schedule for the remaining interval to be perforated and grouted.

JOB LOG

REPORT FOR: 10-12-89

NUMBER: 8

FENIX & SCISSION
A Division of PB-KBB Inc.

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10/13/89

NUMBER: 10

TIME		DESCRIPTION OF OPERATION
START	STOP	
0700	0730	POD meeting
0730		Rigged up wire line & ran depth determination tool. Tagged cement at 108 feet.
		Checked cement in collar. Water drained off the cement. Ran in hole and perforated
820		From 107 feet to 97 feet. 2 shots, 1 foot.
0840		Ran in hole with perforating gun to
		Perforate from 97 feet to 87 feet. Rig up
		Cross-over. Pump fresh water at 3 BPM into
0850		Perls from 97' to 107 feet. Pumped at 250 GPM.
		(Continued)

SERVICES/MATERIALS USED

B.J. Titan Pumped Pressure Test - Grouted with 550 Sx Grout from 27' to 107'
French Well Services made 8 perforation runs - Perf 27' to 107' 160 slots
Vibra Tech Monitored Seismic Effect - All shots within limits.

Prepared By: D. Kennedy / J. J. Mall Date: 10/14/89

Fenix & Scisson

C.P. M. WINCO 10/14/89.

Accepted By: Jack Skinner Date: 10-14-89

MK-Ferguson of Idaho Co.

JOB LOG

REPORT FOR: 10/13/89NUMBER: 10

TIME		DESCRIPTION OF OPERATION
START	STOP	
0850		Perforate from 97 feet to 87 feet with 2 shots per foot. Rigged up counters and pressure tested from 87 feet to 107 feet with 250 psi @ 3 BPM.
0855		Run perforating gun to 87 feet to perforate from 87 feet to 77 feet ^{23 1/2 ft. 250 psi/foot.} . Pressure test from 77 feet to 107 feet with fresh water at 3 BPM and 250 psi.
0920		Water at 3 BPM and 250 psi.
0920		Run in hole with perforating gun and perforate from 77 feet to 67 feet with 2 shots/foot. Pressure tested from 67 feet to 107 feet with fresh water at 3 BPM and 250 psi.
1000		loaded 4 additional guns to perforate from 67 feet to 27 feet.
1115		Run in the hole and perforate from 67 feet to 57 feet with 2 shots per foot at 30 gram conical shaped charges.
1137		Run in hole with perforating gun loaded with 2 - 34 gram conical charges/foot. Run pressure test with fresh water at 250 psi.
1155		Run into hole with perforating gun to perforate from
1155		Perforate from 57 feet to 47 feet with 2 - 34 grams conical charges per foot. Pressure test with fresh water from at 250 psi.
1205		at 5 B&Pm
1205		Run in hole with perforating gun and perforate from 47 feet to 37 feet with 2 - 34 gram shots/foot. Pressure test formation at 4 barrels per minute of fresh water at 250 psi.
1229		

JOB LOG

REPORT FOR: 10/13/89

NUMBER: 1C

TIME		DESCRIPTION OF OPERATION
START	STOP	
1229		Run in the hole with perforating gun and perforate at 2 shots per foot with 34 grain Coricel from 37 feet to 27 feet. Pressure Test formation with Fresh water from 27 feet to 107 feet Pumped 4.0 Barrels per minute at 250 PSI.
1250		Rig down logging Service. Rig up to grout well from surface of vault to 107 feet. Pump in 65 BBLS of fresh water. Pumping Pressure 250 PSI
		Mixed and pumped 300 Sx of 16.0 16/9gal Class "G" Grout containing 2% Calcium Chloride. Tailed in with 250 sacks of Class "G" Cement at 16.0 16.0 /65/gal of neat grout. Pumping pressure 250 PSI at 2 bbls/minute injection rate. Displaced Cement with 1 BBL of fresh water. Shut well in.
		Slowed rate to put grout into the formations and fractures and to prevent the slurry from entering the vault. Allowed 6 feet of grout to enter vault to effectively seal the well.
1455		Cement in place at 1455 hours
		Rigged down Cementers. Cleared logging truck, logging mast and one cement pumping truck through HP Services.

FENIX & SCISSION
A Division of PB-KBB Inc.

OCT 17 1989

MK-FERGUSON OF IDAHO CO.
INJECTION WELL ABANDONMENT

SUB CONTRACT NO. S-289039
PROJECT NO. 568

JOB LOG

REPORT FOR: 10 116 189

NUMBER: 11

TIME		DESCRIPTION OF OPERATION
START	STOP	
0700	0730	POO meeting
0730	0800	Checked Cement Top in 10 3/4" Casing Found Cement at 40 feet.
0800	0830	Rig up and Pump 15 Sacks of Class "G" with 2% Calcium Chloride - Cement to Surface of Riser
	0830	Pipe -
830	1000	Wait on Cement. Cement Top at 141.3" from Surface.
1000	1130	Demobilize Cementing Equipment
1400	1500	Removed detonators from INEL Site.

SERVICES/MATERIALS USED

B.J. Titan 15 SACK Cement - Cemented to Surface

French Well Services None

Vibra Tech None

Prepared By: D.E. Kennedy / J.J. Man Date: 10/16/89

Fenix & Scisson

B.J. Ferguson 10/17/89

Accepted By: A.T. Burn Date: 10/17/89

MK-Ferguson of Idaho Co.

APPENDIX C

BJ-T

P O BOX 4442 HOUSTON, TX 77210

CEMENTING LOG

STAGE NO.

Date 10-05-89 District Riverton Ticket No. _____
Company Fenix + Scisson Rig _____
Lease MAH-FE-PL-304 Well No. _____
County _____ State T - 150
Location _____ Field T-151

CASING DATA PTA Squeeze
Surface Intermediate Production Liner
Size 8 5/8 Type 24 Weight 24 Collar 24 ft.
10 3/4 Drilled HDPE (9 7/8" wall
thickness) 24 to 425'
Casing Depths: Top surface Bottom 427" ~~425"~~

Drill Pipe. Size _____ Weight _____ Collars _____
 Open Hole. Size _____ TD _____ ft. P B to _____ ft
CAPACITY FACTORS ***8 1/8*** ***10 3/4***
 Casing Bbls/Lin. ft. .0687 Lin ft : Bbl .0250
 Open Holes Bbls/Lin. ft. _____ Lin ft : Bbl _____
 Drill Pipe. Bbls/Lin. ft. _____ Lin ft : Bbl _____
 Annulus Bbls/Lin. ft. _____ Lin ft : Bbl _____
 Perforations From _____ ft to _____ ft Amt _____

CEMENT DATA:

Spacer Type: 62.5 661 Hg
Amt. _____ Sk's Yield _____ ft³/sk Density _____ PPG

LEAD: Pump Time 1.45 hrs. Type 6" 296 A 2
Excess _____

Amt 300 Sks Yield 112 ft²/sk Density 15.4 PPG
TAIL: Pump Time _____ hrs. Type _____

Success

Amt. _____ Sks Yield _____ ft³/sk Density _____ PPG
WATER Lead: 5.18 gals/sk Tail _____ gals/sk Total 37 Bbls.

Pump Trucks Used 1861-1860
Bulk Equip 41312-3737

Float Equip. Manufacturer _____
Shoe Type _____ Depth _____
Float Type _____ Depth _____
Centralizers Quantity _____ Plugs Top _____ Btm _____
Stage Collars _____
Special Equip. _____
Disp Fluid Type H-A Amt 22 Bbls Weight 5.34 PPG
Mud Type _____ Weight _____ PPG

COMPANY REPRESENTATIVE Don Kennedy

CEMENTER Tony Walsh

Date 10-10-89 District Riverton Ticket No 5118292
Company Fenix & Scission Rig
Lease MAY-FF-PK-304 Well No
County Butte State Idaho
Location Field

CASING DATA PTA Squeeze
Surface Intermediate Production Liner
Size 8 1/8" Type _____ Weight 24" Collar _____
10 1/4" Drisco HDPE (927
wall thickness) 27'-
Casing Depths Top Surface Bottom 426

Drill Pipe. Size _____ Weight _____ Collars _____
 Open Hole. Size _____ T D _____ ft P B to _____ ft
CAPACITY FACTORS
 Casing Bbls/Lin ft 8 5/8 Lin ft . Bbl .0627
 Open Holes Bbls/Lin ft 10 3/4 Lin ft . Bbl .0750
 Drill Pipe Bbls/Lin ft _____ Lin ft . Bbl _____
 Annulus Bbls/Lin ft _____ Lin ft . Bbl _____
 Perforations From 420 ft to 390 ft Amt _____

CEMENT DATA

Spacer Type: 12 mil HDPE Amt. _____ Sks Yield _____ ft³/sk Density 2.54 PPG

LEAD Pump Time 141 hrs. Type 6" EOP 14-2
Excess _____

Amt 300 Sks Yield 112 ft³/sk Density 15.6 PPG
TAIL. Pump Time _____ hrs. Type _____

Excess _____

Amt _____ Sks Yield _____ ft³/sk Density _____ PPG

WATER Lead 3.18 gals/sk Tail _____ gals/sk Total 23 Bbls.

Pump Trucks Used 1861-1861
Bulk Equip 416211-3781

Float Equip Manufacturer _____

Shoe Type _____ Depth _____

Float Type _____ Depth _____

Centralizers Quantity _____ Plugs Top _____ Btm _____

Stage Collars _____

Special Equip _____

Disp Fluid Type H2O Amu 1 Bbls Weight 1 PPG

Mud Type _____ Weight _____ PPG

COMPANY REPRESENTATIVE Don Kennedy

CEMENTER Terry Watson

BJ-TITAN SERVICES

P O BOX 4442 HOUSTON, TX 77210

CEMENTING LOG

STAGE NO.

Date 10-11-89 District Gulfport Ticket No. 305298
 Company Farm & Service Rig
 Lease 1044-1E-P-5194 Well No.
 County PUTNAM State Texas
 Location Field

CASING DATA
 Surface Intermediate Production Liner
 Size 8 1/2 Type Weight 29 ft Collar

2 1/2
10 3/4 Drill Hole 11.00 ft I.D.
Wall thickness .22-.149

Casing Depths. Top 1200 ft Bottom 146

Drill Pipe. Size _____ Weight _____ Collars _____
 Open Hole Size _____ TD _____ ft PB to _____ ft

CAPACITY FACTORS

Casing	Bbls/Lin ft	<u>9 1/2</u>	Lin ft/Bbl	<u>100-150</u>
Open Holes	Bbls/Lin ft	<u>10 3/4</u>	Lin ft/Bbl	<u>100-120</u>
Drill Pipe	Bbls/Lin ft		Lin ft/Bbl	
Annulus	Bbls/Lin ft		Lin ft/Bbl	
Perforations	From _____ ft to _____ ft Amt _____			

APPENDIX D

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL Well Perforation

Date 10-5-89

Blast No. 1

Time 09:38

Exact Blast Location In well 8' from instrument

No. of Holes 1 Diameter _____ in. Avg. Depth 475 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

40 - 34 gram shaped charges

lbs. Delay Type & Nos. _____

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 3.0 lbs.


lbs. Blaster _____

lbs. Weather 40° F, Calm

Total Explosives _____ lbs. Wind Direction & Speed _____

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)



SEISMOGRAPH DATA

Seismograph No. 2290

Range/Gain Setting 1 ips

Everilt Only
Trigger Level

ips

Date of last: Shake Table Calibration 9-31-89

Microphone Calibration 9-31-89

Air channel low frequency limit 2 Hertz

Exact Seismograph Location 8' South of well head against Bldg. 666

Seismograph Distance & Direction from Blast 8' South

Meters } Peak Overpressure 113 dB Scaled Distance _____

Peak Particle Velocity 0.15 ips Operator Colin M. Matheson

Remarks: 40 34 gram charges instantly fired.

Vibration Analysis by: _____ Date: _____

VTE 103

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA


Client Femix & ScissorJob Location INELDate 10-5-89Blast No. 1Time 09:38Exact Blast Location 475'-465' downholeNo. of Holes 1 Diameter in. Avg. Depth ft. Subgrade ft.Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

40 34 gram shaped chargesDelay Make Delay Type & Nos. Ibs. Min. delay period ms.Ibs. Max. Ibs./delay period 3.0 lbs.Ibs. Blaster Ibs. Weather 40°FTotal Explosives lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)



SEISMOGRAPH DATA	Seismograph No. <u>2845</u>	Range/Gain Setting <u>1</u> ips	Everlast Only
	Date of last: Shake Table Calibration <u>6-29-89</u>	Microphone Calibration <u>6-29-89</u>	Trigger Level ips
Air channel low frequency limit <u>2</u> Hertz			
Exact Seismograph Location <u>East Control Room</u>			
<u>Inside Building 666</u>			
Seismograph Distance & Direction from Blast <u>30' (indoors)</u>			
Meters	Peak Overpressure <u>< 100</u> dB	Scaled Distance <u> </u>	
	Peak Particle Velocity <u>0.03</u> ips	Operator <u>Colin Matheson</u>	
Remarks: <u> </u>			

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scissone

Job Location INEL

Date 10-5-89

Blast No. 1

Time 0938

Exact Blast Location In well

No. of Holes 1 Diameter _____ in. Avg. Depth 475' ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

40 34 gram shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 40° F

Total Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2789 Range/Gain Setting 1 ips

Everlit Only
Trigger Level

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location Inside 60' from wellhead

Inside. Rdg 66

Seismograph Distance & Direction from Blast 60'

Meters { Peak Overpressure 108 dB Scaled Distance _____
Peak Particle Velocity 0.03 ips Operator Colin M. Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE 103

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	FENIX & SCISSON						
	Job Location	INEL						
	Date	10-5-89	Blast No.	2				
	Exact Blast Location	In Well						
	No. of Holes	1	Diameter	— in.	Avg. Depth	465 ft.	Subgrade	— ft.
	Spacing	— ft.	Burden	— ft.	Avg. Stemming			— ft.
	Make & Type of Explosives:				Delay Make	—		
	40 34 gram shaped charges	lbs.	Delay Type & Nos.			—		
		lbs.	Min. delay period			— ms.		
	lbs.	Max. lbs./delay period			30 lbs.			
	lbs.	Blaster			—			
	lbs.	Weather			40°F			
Total Explosives	lbs.	Wind Direction & Speed			East 10 mph			

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2845	Range/Gain Setting	1 ips	Everilt Only
	Date of last: Shake Table Calibration	6-29-89	Microphone Calibration	6-29-89	Trigger Level
	Air channel low frequency limit	2	Hertz	ips	
	Exact Seismograph Location	Fast Control Room, Inside Bldg 666			
	Seismograph Distance & Direction from Blast	30'			
	Meters	Peak Overpressure	124 dB	Scaled Distance	—
		Peak Particle Velocity	0.01 ips	Operator	Colin Matheson
	Remarks:				

Vibration Analysis by: _____ Date: _____

VTE 103

Client Finix & Scisson

Job Location T.N.L.

Date 10-5-89

Blast No. 2

Time 10:23

Exact Blast Location

BLAST DATA

No. of Holes — Diameter — in. Avg. Depth 475 ft. Subgrade — ft.

Spacing — ft. Burden — ft. Avg. Stemming — ft.

Make & Type of Explosives: Delay Make _____

____ lbs. Delay Type & Nos. _____

____ lbs. Min. delay period _____ ms.

____ lbs. Max. lbs./delay period 3.0 lbs.

____ lbs. Blaster _____

____ lbs. Weather 40°F

Total Explosives _____ lbs. Wind Direction & Speed East 0 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA	Seismograph No. 2290	Range/Gain Setting 1	ips	Everest Only Trigger Level ips
	Date of last: Shake Table Calibration 8-31-89	Microphone Calibration 8-31-89		
Air channel low frequency limit 2	Hertz			
Exact Seismograph Location 8' South of Well Head Against Blk 666				
Seismograph Distance & Direction from Blast 8' South				
Meters { Peak Overpressure 115	dB	Scaled Distance		
Peak Particle Velocity 0.16	ips	Operator Colin Matheson		
Remarks:				

Vibration Analysis by: _____ Date: _____

VTE 103

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson
 Job Location INEL
 Date 10-5-89 Blast No. 2 Time 10:23
 Exact Blast Location _____
 No. of Holes _____ Diameter _____ in. Avg. Depth 465 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: Delay Make _____
40 34 gram shaped charges lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period 3.0 lbs.
 _____ lbs. Blaster _____
 _____ lbs. Weather 40°F
 Total Explosives _____ lbs. Wind Direction & Speed East 10 mph

DETAILED BLAST INFORMATION
 Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No.	<u>2789</u>	Range/Gain Setting	<u>1</u> ips	Everlast Only
Date of last: Shake Table Calibration		Microphone Calibration		Trigger Level
Air channel low frequency limit	<u>2</u>	Hertz		ips

Exact Seismograph Location 60' from shot
Inside Bldg 666

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 119 dB Scaled Distance _____
 Peak Particle Velocity 0.01 ips Operator Colin M. Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & Scission

Job Location INEL

Date 10-5-89

Blast No. 3

Time 11:03

Exact Blast Location

BLAST DATA

No. of Holes 1 Diameter — in. Avg. Depth 460 ft. Subgrade — ft.

Spacing — ft. Burden — ft. Avg. Stemming — ft.

Make & Type of Explosives:

20 -34 gram shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period — ms.

_____ lbs. Max. lbs./delay period 1.5 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 45° F

Total Explosives _____ lbs. Wind Direction & Speed East 10 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2789 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location Inside Bldg 666

Seismograph Distance & Direction from Blast 60' indoors

Meters { Peak Overpressure 110 dB Scaled Distance
Peak Particle Velocity .00 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: Date:

VTE 103

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Finix & Scisson
 Job Location INEL
 Date 10-5-89 Blast No. 3 Time 11:03
 Exact Blast Location In well
 No. of Holes 1 Diameter _____ in. Avg. Depth 460 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: Delay Make _____
ZO - 34 gram shaped charges lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period _____ 1.5 lbs.
 _____ lbs. Blaster _____
 _____ lbs. Weather 45°F
 Total Explosives _____ lbs. Wind Direction & Speed East 10 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH

DATA

Seismograph No. Z845 Range/Gain Setting 1 ips Everlast Only
 Date of last: Shake Table Calibration 6-29-89 Microphone Calibration 6-29-89 Trigger Level _____ ips
 Air channel low frequency limit 2 Hertz
 Exact Seismograph Location Inside Bldg 666 30' from shot collar
 Seismograph Distance & Direction from Blast 30' inside building
 Meters { Peak Overpressure < 100 dB Scaled Distance _____
 Peak Particle Velocity .01 ips Operator Colin Matheson
 Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & ScissoneJob Location INELDate 10-5-89Blast No. 3Time 11:03

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 460 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

20 34 gram shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 45°FTotal Explosives _____ lbs. Wind Direction & Speed East 10 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D B L A S T I N F O R M A T I O N

Seismograph No.	<u>2290</u>	Range/Gain Setting	<u>1</u>	ips	Everlast Only
Date of last: Shake Table Calibration		Microphone Calibration			Trigger Level
Air channel low frequency limit	<u>2</u>	Hertz			ips
Exact Seismograph Location	<u>Beside Bldg 666 8' South of wellhead</u>				
Seismograph Distance & Direction from Blast <u>South 8' from wellhead</u>					
Meters	Peak Overpressure <u>114</u>	dB	Scaled Distance		
	Peak Particle Velocity <u>0.11</u>	ips	Operator	<u>Colin Matheson</u>	
Remarks: _____					

Vibration Analysis by: _____ Date: _____

VTE 103

Vibra-Tech Engineers, Inc.

International Printing

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-6-89

Blast No. 4

Time 08:30

Exact Blast Location

No. of Holes 1 Diameter _____ in. Avg. Depth 450-460 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

40 - 34 gr. shaped charges _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs.


_____ lbs. Blaster Alvin Williams

_____ lbs. Weather 40°F Lt. Overcast

Total Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)



SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1 ips

Everlast Only
Trigger Level
ips

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location 8' South of well head outside

Seismograph Distance & Direction from Blast 8' South

Meters	Peak Overpressure 110 dB	Scaled Distance _____
	Peak Particle Velocity 0.17 ips	Operator Colin Matheson

Remarks:

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-6-89

Blast No. 4

Time 08:30

Exact Blast Location Perforation of wall

No. of Holes 1 Diameter _____ in. Avg. Depth 450-440 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

40 - 34 gram shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 40° F Lt. Overcast

Total Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH

DATA

Seismograph No. 2845 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters } Peak Overpressure NR dB Scaled Distance _____

Peak Particle Velocity NR ips Operator Colin Matheson

Remarks: Not reset after calibration

Vibration Analysis by: Date:

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fox & SissonJob Location INELDate 10-6-89Blast No. 4Time 08:30Exact Blast Location In well, perforation jobNo. of Holes 1 Diameter _____ in. Avg. Depth 430-440 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

40 - 34gr. shaped charges _____ lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 30 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 40°F PCTotal Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

ips

Air channel low frequency limit 2 HertzExact Seismograph Location Blg 666 00' level operating corridor at
location D-7

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure NR dB Scaled Distance _____{ Peak Particle Velocity NR ips Operator Colin MathesonRemarks: Not yet reset calibration before shot

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Faus & SassenJob Location TINBLDate 10-6-89Blast No. 5

Time _____

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 440 - 430 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

40 - 34 gr. charges _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 40°F PCTotal Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location 8' South of well outsideSeismograph Distance & Direction from Blast 8' SouthMeters { Peak Overpressure 108 dB Scaled Distance _____{ Peak Particle Velocity 0.15 ips Operator Calin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Phoenix & ScissionJob Location INELDate 10-6-89Blast No. 5Time 09:00

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 446 - 430 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

40 - 34 gr. shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period _____ lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 40°F PCTotal Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1 ips

Everlast Only
Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location 30' from well head

Seismograph Distance & Direction from Blast _____

Meters } Peak Overpressure 108 dB Scaled Distance _____
} Peak Particle Velocity .01 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fence & ScissionJob Location INELDate 10-6-89Blast No. 5Time 9:00

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 440 - 430 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: _____ Delay Make _____

40 - 34 gr. shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 40° F PCTotal Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location Inside Bldg. 666 60' from wellheadSeismograph Distance & Direction from Blast 60' inside bldg 666Meters { Peak Overpressure 106 dB Scaled Distance _____{ Peak Particle Velocity .01 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Finix & ScissorJob Location INELDate 10-6-89Blast No. 6Time 09:22

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 430-420 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

40 - 34 gr. shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 40°F PCTotal Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 118 dB Scaled Distance _____
Peak Particle Velocity .15 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Funix & Scission
 Job Location INEL
 Date 10-6-89 Blast No. 6 Time 09:22
 Exact Blast Location _____
 No. of Holes 1 Diameter _____ in. Avg. Depth 440-430 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: Delay Make _____
40 - 34 gram charges _____ lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period 3.0 lbs.
 _____ lbs. Blaster _____
 _____ lbs. Weather 40° F PC
 Total Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No.	<u>2789</u>	Range/Gain Setting	<u>1</u>	ips	Euler Only
Date of last: Shake Table Calibration		Microphone Calibration		ips	Trigger Level
Air channel low frequency limit	<u>2</u>	Hertz			
Exact Seismograph Location					
Seismograph Distance & Direction from Blast					
Meters	Peak Overpressure <u>106</u> dB	Scaled Distance			
	Peak Particle Velocity <u>.01</u> ips	Operator	<u>Colin Matheson</u>		
Remarks:					

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

DETAILED BLAST INFORMATION

Client Fenix & Scisson
 Job Location INEL
 Date 10-6-89 Blast No. 6 Time 0912Z
 Exact Blast Location _____
 No. of Holes 1 Diameter _____ in. Avg. Depth 460-480 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: Delay Make _____
40 - 34gr. shaped charges lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period 3.0 lbs.
 _____ lbs. Blaster _____
 _____ lbs. Weather 40°F PC
 Total Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No.	2845	Range/Gain Setting	1	ips	Everlert Only
Date of last: Shake Table Calibration		Microphone Calibration		ips	Trigger Level
Air channel low frequency limit	2	Hertz			
Exact Seismograph Location	Inside Blg 66				
Seismograph Distance & Direction from Blast	60'				
Meters	Peak Overpressure 111 dB	Scaled Distance			
	Peak Particle Velocity .01 ips	Operator	Colin Matheson		
Remarks:					

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-9-89

Blast No. 7

Time Ø 8:30

Exact Blast Location

No. of Holes 1 Diameter _____ in. Avg. Depth 420-440 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

40 - 34gr. shaped charges lbs. Delay Make _____

lbs. Delay Type & Nos. _____

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 3.0 lbs.


lbs. Blaster Alvin Williams

lbs. Weather 40°F Clear

Total Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION



SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location 8' South of wellhead outside

Seismograph Distance & Direction from Blast 8' South

Meters { Peak Overpressure 108 dB Scaled Distance _____

Peak Particle Velocity 0.17 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date _____

Blast No. 7

Time 08:30

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 420-440 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

59 40 - 34 gr. shaped charges lbs. Delay Make _____

____ lbs. Delay Type & Nos. _____

____ lbs. Min. delay period _____ ms.

____ lbs. Max. lbs./delay period 3.0 lbs.

____ lbs. Blaster Alvin Williams

____ lbs. Weather 40°F Clear

Total Explosives _____ lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location IN F.A.S.T. Control Room

Seismograph Distance & Direction from Blast 30' inside Bldg 666

Meters { Peak Overpressure 107 dB Scaled Distance _____

Peak Particle Velocity 0.01 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client FENIX & ScissonJob Location INELDate 10-9-89Blast No. 7Time 08:30

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 420-410 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period _____ lbs.

_____ lbs. Blaster Alvin Williams_____ lbs. Weather 40°F ClearTotal Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 110 dB Scaled Distance _____
Peak Particle Velocity 0.60 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

BLAST DATA

Client FENIX 1 Scisson
 Job Location TNEL
 Date 10-9-89 Blast No. 8 Time _____
 Exact Blast Location _____
 No. of Holes 1 Diameter _____ in. Avg. Depth 40 - 400 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: Delay Make _____
40 - 34gr. shaped charges lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period 30 lbs.
 _____ lbs. Blaster Alvin Williams
 _____ lbs. Weather 40°F Clear
 Total Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No.	<u>2290</u>	Range/Gain Setting	<u>1.0</u> ips	Everlast Only
Date of last: Shake Table Calibration		Microphone Calibration		Trigger Level
Air channel low frequency limit	<u>2</u> Hertz			ips
Exact Seismograph Location	<u>Beside Bldg. 666 (outside)</u>			
Seismograph Distance & Direction from Blast <u>8' South</u>				
Meters	Peak Overpressure <u>107</u> dB	Scaled Distance		
	Peak Particle Velocity <u>0.11</u> ips	Operator	<u>Colin Matheson</u>	
Remarks: _____				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & Scisson

Job Location INEL

Date 10-9-89

Blast No. 8

Time 12:24

Exact Blast Location

No. of Holes 1 Diameter _____ in. Avg. Depth 410-400 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

3·40 - 34 gr. shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 3.0 lbs.

_____ lbs. Blaster Alvin Williams

_____ lbs. Weather 40°F Clear

Total Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location F.A.S.T. Control Room inside Bldg 666

Seismograph Distance & Direction from Blast

Meters Peak Overpressure 108 dB Scaled Distance _____
Peak Particle Velocity 0.01 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE 102

SEISMOGRAPH DATA

Client PHENIX T DASSONJob Location INELDate 10-9-89Blast No. 8

Time _____

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 410-400 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: _____ Delay Make _____

40 - 34 gram shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period _____ lbs.

_____ lbs. Blaster _____

_____ lbs. Weather _____

Total Explosives _____ lbs. Wind Direction & Speed _____

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Everert Only
Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location Access corridor of level -33in Bldg. 666

Seismograph Distance & Direction from Blast _____

Meters } Peak Overpressure 112 dB Scaled Distance _____} Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No.	<u>2290</u>	Range/Gain Setting	<u>1.0</u> ips	Everlast Only
Date of last: Shake Table Calibration		Microphone Calibration		Trigger Level
Air channel low frequency limit	<u>2</u> Hertz			ips
Exact Seismograph Location _____ _____				
Seismograph Distance & Direction from Blast _____				
Meters	Peak Overpressure <u>108</u> dB Peak Particle Velocity <u>0.18</u> ips	Scaled Distance _____	Operator <u>Colin Matheson</u>	
Remarks: _____				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client FENIX ScissorJob Location INELDate 10-9-89Blast No. 9Time 13:19

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 400-396 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

30 - 34 g. An. Shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 2.24 ~~50~~ lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 60°FTotal Explosives _____ lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D B L A S T I N F O R M A T I O N

S E I S M O G R A P H D A T A

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 108 dB Scaled Distance _____
Peak Particle Velocity 0.01 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

B L A S T D A T A	Client	Fenix & Scissor						
	Job Location	INEL						
	Date	10-9-89	Blast No.	9				
	Exact Blast Location							
	No. of Holes	1	Diameter	in.	Avg. Depth	400-390 ft.	Subgrade	— ft.
	Spacing	— ft.	Burden	— ft.	Avg. Stemming			— ft.
	Make & Type of Explosives:				Delay Make			
	30-34 gram charges	lbs.	Delay Type & Nos.					
		lbs.	Min. delay period			ms.		
		lbs.	Max. lbs./delay period			2.24	350	lbs.
	lbs.	Blaster			Alvin Williams			
	lbs.	Weather			60°F	Clear		
Total Explosives	lbs.	Wind Direction & Speed			Calm			

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

**D
E
T
A
I
L
E
D

B
L
A
S
T

I
N
F
O
R
M
A
T
I
O
N**

S E I S M O G R A P D A T A	Seismograph No.	2789	Range/Gain Setting	1.0 ips	Everlast Only Trigger Level
	Date of last: Shake Table Calibration		Microphone Calibration		
	Air channel low frequency limit	2	Hertz		
	Exact Seismograph Location				
	Seismograph Distance & Direction from Blast				
	Meters	Peak Overpressure	110 dB	Scaled Distance	
		Peak Particle Velocity	0.00 ips	Operator	Colin Matheson
	Remarks:				
	Vibration Analysis by:				Date:

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	Fenix & Scisson						
	Job Location	INEL						
	Date	10-10-89	Blast No.	10				
	Exact Blast Location							
	No. of Holes	1	Diameter	in.	Avg. Depth	390-380 ft.	Subgrade	ft.
	Spacing	ft.	Burden	ft.	Avg. Stemming			ft.
	Make & Type of Explosives:				Delay Make			
	20 - 34 gmn charges	lbs.	Delay Type & Nos.					
		lbs.	Min. delay period			ms.		
		lbs.	Max. lbs./delay period			1.5	lbs.	
	lbs.	Blaster			Alvin Williams			
	lbs.	Weather			45° Clear			
Total Explosives	1.5	lbs.	Wind Direction & Speed			Calm		

DETAILED BLAST INFORMATION
 Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA	Seismograph No.	2290	Range/Gain Setting	1.0	ips	<div style="border: 1px solid black; padding: 2px;"> Event Only Trigger Level ips </div>	
	Date of last: Shake Table Calibration		Microphone Calibration				
	Air channel low frequency limit	2	Hertz				
	Exact Seismograph Location	8' south of well Against North Face of Bldg. 666					
	Seismograph Distance & Direction from Blast	8' South					
	Meters	Peak Overpressure	109	dB	Scaled Distance		
		Peak Particle Velocity	0.11	ips	Operator		Colin Matheson
	Remarks:						

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	Fenix & Scission			
	Job Location	INEL			
	Date	10-10-89	Blast No.	10	
	Exact Blast Location				
	No. of Holes	1	Diameter	in.	Avg. Depth ft.
	Spacing	ft.	Burden	ft.	Avg. Stemming ft.
	Make & Type of Explosives:	Delay Make			
	<u>20 - 34 gram shaped charges</u>	lbs.	Delay Type & Nos.		
		lbs.	Min. delay period ms.		
		lbs.	Max. lbs./delay period 1.5 lbs.		
	lbs.	Blaster Alvin Williams			
	lbs.	Weather 45° F Clear			
Total Explosives	1.5	lbs.	Wind Direction & Speed Calm		

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2845	Range/Gain Setting	1.0 ips	Everlast Only Trigger Level ips
	Date of last: Shake Table Calibration		Microphone Calibration		
	Air channel low frequency limit	Hertz			
	Exact Seismograph Location	In Fast Control Room (inside)			
	Seismograph Distance & Direction from Blast	30' South			
	Meters	Peak Overpressure	110 dB	Scaled Distance	
		Peak Particle Velocity	0.00 ips	Operator	Colin Matheson
	Remarks:				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scissure
 Job Location TINEL
 Date 10-10-89 Blast No. 10 Time 08:24
 Exact Blast Location _____
 No. of Holes 1 Diameter _____ in. Avg. Depth _____ ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: _____ Delay Make _____
20 - 34 gram charges _____ lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period 1.5 lbs.
 _____ lbs. Blaster Alvin Williams
 _____ lbs. Weather 45° F Clear
 Total Explosives 1.5 lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No.	<u>2789</u>	Range/Gain Setting	<u>1.0</u>	ips	Evertent Only
Date of last: Shake Table Calibration		Microphone Calibration		ips	Trigger Level
Air channel low frequency limit	<u>2</u>	Hertz			
Exact Seismograph Location	<u>-33 level i: Access corridor of Bldg 666</u>				
Seismograph Distance & Direction from Blast					
Meters	Peak Overpressure <u>103</u>	dB	Scaled Distance		
	Peak Particle Velocity <u>0.00</u>	ips	Operator <u>Colin Matheson</u>		
Remarks: _____					

Vibration Analysis by: _____

Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenn & ScissonJob Location INELDate 6-10-89Blast No. 11Time 09:04

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 380-370 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

20-34 gram shaped charges lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period. 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 45°F ClearTotal Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everilt Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters } Peak Overpressure 111 dB Scaled Distance _____Peak Particle Velocity 0.11 ips Operator Colin Mallehorn

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

B L A S T D A T A	Client	Fenix & Sisson						
	Job Location	INEL						
	Date	10-10-89	Blast No.	11				
	Exact Blast Location							
	No. of Holes	1	Diameter	in.	Avg. Depth	380-370 ft.	Subgrade	ft.
	Spacing	ft.	Burden	ft.	Avg. Stemming			ft.
	Make & Type of Explosives:				Delay Make			
	<u>20 - 34gr. shaped charges</u>	lbs.	Delay Type & Nos.					
		lbs.	Min. delay period	ms.				
		lbs.	Max. lbs./delay period	1.5 lbs.				
	lbs.	Blaster	<u>Alvin Williams</u>					
	lbs.	Weather	45° F					
Total Explosives	1.5 lbs.	Wind Direction & Speed	Cal.					

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D
E
T
A
I
L
E
D

B
L
A
S
T

I
N
F
O
R
M
A
T
I
O
N

S E I S M O G R A P H D A T A	Seismograph No.	2845	Range/Gain Setting	1.0 ips	Everest Only
	Date of last: Shake Table Calibration		Microphone Calibration		Trigger Level
	Air channel low frequency limit	2	Hertz	ips	
	Exact Seismograph Location	In F.A.S.T. Control Room Bld. 666			
	Seismograph Distance & Direction from Blast				
	Meters	Peak Overpressure	103 dB	Scaled Distance	
		Peak Particle Velocity	0.00 ips	Operator	<u>Colin Matheson</u>
	Remarks:				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Feix & SissonJob Location INELDate 10-10-89Blast No. 11Time 09:04

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 380-370 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

20-34 gram shaped charges _____ lbs. Delay Make _____

_____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 45°F Clear.Total Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D
B L A S T
I N F O R M A T I O NSeismograph No. 2749 Range/Gain Setting _____ ips

Event Only
Trigger Level

Date of last: Shake Table Calibration _____ Microphone Calibration _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location Inside Bldg 666 level -33 in Access corridor

Seismograph Distance & Direction from Blast _____

Meters } Peak Overpressure 108 dB Scaled Distance _____
} Peak Particle Velocity 0.60 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	Fenix & Scissou						
	Job Location	INEL						
	Date	10-10-89	Blast No.	12				
	Exact Blast Location							
	No. of Holes	1	Diameter	in.	Avg. Depth	370-380 ft.	Subgrade	ft.
	Spacing	ft.	Burden	ft.	Avg. Stemming			ft.
	Make & Type of Explosives:				Delay Make			
	20 - 34 gram shaped charges	lbs.	Delay Type & Nos.					
		lbs.	Min. delay period			ms.		
		lbs.	Max. lbs./delay period			1.5	lbs.	
	lbs.	Blaster						
	lbs.	Weather						
Total Explosives	1.5 lbs.	Wind Direction & Speed						

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2290	Range/Gain Setting	ips	Everlast Only Trigger Level
	Date of last: Shake Table Calibration		Microphone Calibration	ips	
	Air channel low frequency limit	2	Hertz		
	Exact Seismograph Location	8' South of well head			
	Seismograph Distance & Direction from Blast				
	Meters	Peak Overpressure	111	dB	Scaled Distance
		Peak Particle Velocity	0.11	ips	Operator
					Colin Matheson
		Remarks:			

Vibration Analysis by: _____ Date: _____

BLAST DATA

Client Fenix & Sasso

Job Location INEL

Date 10-10-89

Blast No. 12

Time 09:30

Exact Blast Location

No. of Holes 1 Diameter _____ in. Avg. Depth 370-360 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

20 - 34 gram charges _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 50°F Clear

Total Explosives 1.5 lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2845

Range/Gain Setting 1.0 ips

Everient Only
Trigger Level _____ ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 107 dB Scaled Distance _____
Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-10-89

Blast No. 12

Time 09:30

Exact Blast Location _____

No. of Holes 1 Diameter _____ in. Avg. Depth 4370-260 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

20-34 grams shaped charges lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs.

_____ lbs. Blaster Alvin Williams

_____ lbs. Weather 50°F Clear

Total Explosives 1.5 lbs. Wind Direction & Speed Cal-

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level ips

Air channel low frequency limit Hertz

Exact Seismograph Location Inside Bldg 666 on -33 level Access
Corridor

Seismograph Distance & Direction from Blast

Meters { Peak Overpressure 109 dB Scaled Distance _____
Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

B L A S T D A T A	Client	FENIX & SCISSON		
	Job Location	TNEL		
	Date	10-17-89	Blast No.	13
			Time	08:18
	Exact Blast Location			
	No. of Holes	1	Diameter	24 in.
	Spacing	ft.	Burden	ft.
	Make & Type of Explosives:	Delay Make		
	2 - 34 gram charges	lbs.	Delay Type & Nos.	
		lbs.	Min. delay period	ms.
	lbs.	Max. lbs./delay period	0.149 lbs.	
	lbs.	Blaster		
	lbs.	Weather	50°F High Overcast	
Total Explosives	0.149 lbs.	Wind Direction & Speed	East 5 mph	

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2290	Range/Gain Setting	1.0 ips	Everlast Only Trigger Level ips
	Date of last: Shake Table Calibration		Microphone Calibration		
	Air channel low frequency limit	2	Hertz		
	Exact Seismograph Location	On north side of building 666 8' from well head			
	Seismograph Distance & Direction from Blast	8' South			
	Meters	Peak Overpressure	dB	Scaled Distance	
		Peak Particle Velocity	0.11 ips	Operator	Colin Matheson
	Remarks:				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client FENIX & ScissonJob Location INELDate 10-12-89Blast No. 13Time 08:18

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 130 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

2 -34 gram charges _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 0.149 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 50° F High Overcast _____Total Explosives 0.149 lbs. Wind Direction & Speed _____

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D

B L A S T - I N F O R M A T I O N

S E I S M O G R A P H

D A T A

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Everlert Only
Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location In Access corridor of level -33 in Bldg 666Seismograph Distance & Direction from Blast 60' S 21'Meters { Peak Overpressure 106 dB Scaled Distance _____Peak Particle Velocity 0.00 ips Operator Colin Mattheow

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-12-89 Blast No. 13 Time 08:18

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 130 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

2- 34 gram charges _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 0.149 lbs.

_____ lbs. Blaster _____

_____ lbs. Weather 50°F High Overcast

Total Explosives 0.149 lbs. Wind Direction & Speed East 5 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In F.A.S.T. control room of Blg 666

Seismograph Distance & Direction from Blast 30' South

Meters { Peak Overpressure 110 dB Scaled Distance _____

{ Peak Particle Velocity 0.00 ips Operator _____

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	Fenix & Sisson			
	Job Location	TNEL			
	Date	10-12-89	Blast No.	14	
	Exact Blast Location				
	No. of Holes	1	Diameter	24 in.	Avg. Depth 120-130 ft.
	Spacing		Burden		Subgrade ft.
	Make & Type of Explosives:				Delay Make
	<u>20 - 34 gram charges</u>	lbs.	Delay Type & Nos.		
		lbs.	Min. delay period ms.		
		lbs.	Max. lbs./delay period 1.5 lbs.		
	lbs.	Blaster Alvin Williams			
	lbs.	Weather			
Total Explosives	15 lbs.	Wind Direction & Speed			

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2290	Range/Gain Setting	1.0 ips	Everlift Only Trigger Level ips
	Date of last: Shake Table Calibration		Microphone Calibration		
	Air channel low frequency limit	2	Hertz		
	Exact Seismograph Location	North side of Blk 666			
	Seismograph Distance & Direction from Blast	8' South			
	Meters	Peak Overpressure 108	dB	Scaled Distance	
		Peak Particle Velocity 0.18	ips	Operator	Colin Matheson
	Remarks:				

Vibration Analysis by: _____ Date: _____ VTE: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & Scisson

Job Location INEL

Date 10-12-89 Blast No. 14 Time 08:49

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth ~~120 - 130~~ ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives: Delay Make

20 - 34 gram charges lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 50° F High Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed East 5 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2945 Range/Gain Setting 1.0 ips

Event Only
Trigger Level

Date of last: Shake Table Calibration Microphone Calibration

ips

Air channel low frequency limit Hertz

Exact Seismograph Location In E.A.S.T. Control Room of Bldg. 666

Seismograph Distance & Direction from Blast

Meters Peak Overpressure 107 dB Scaled Distance
Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: Date:

SEISMOGRAPH DATA

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & ScissonJob Location INELDate 10-12-89Blast No. 14Time 08:49

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 120-130 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

20 - 34 gram charges

lbs.

Delay Type & Nos. _____

lbs.

Min. delay period _____ ms.

lbs.

Max. lbs./delay period _____ lbs.

lbs.

Blaster _____

lbs.

Weather 50° F High Overcast

Total Explosives _____

1.5 lbs.

Wind Direction & Speed _____

East 5 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D B L A S T I N F O R M A T I O N

S E I S M O G R A P H D A T A

Seismograph No. 2789Range/Gain Setting 1.0 ips

Everlast Only
Trigger Level
ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters Peak Overpressure 110 dB Scaled Distance _____
Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scissont

Job Location INEL

Date 10-12-89

Blast No. 15

Time 09:12

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth ~~10-120~~ ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20 - 34 gram charges lbs. Delay Make

lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 50° F High Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed East 5 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location North side of Bldg 666

Seismograph Distance & Direction from Blast 8' South

Meters Peak Overpressure 107 dB Scaled Distance
Peak Particle Velocity 0.19 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: Date: VTE

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scissor

Job Location INEL

Date 10-12-99

Blast No. 15

Time 09:12

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 110-120 ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20 -34 gram charges lbs. Delay Make

lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 50°F High Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed East 5 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In E.A.S.T. Control Room

Seismograph Distance & Direction from Blast 30' South

Meters Peak Overpressure 109 dB Scaled Distance
Peak Particle Velocity 0.01 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: Date:

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

**B
L
A
S
T

D
A
T
A**

Client FENIK & Scisson
 Job Location INSL
 Date 10-12-89 Blast No. 15 Time 09:12
 Exact Blast Location _____
 No. of Holes _____ Diameter _____ in. Avg. Depth 110-120 ft. Subgrade _____ ft.
 Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.
 Make & Type of Explosives: _____ Delay Make _____
10 - 34 gram charges _____ lbs. Delay Type & Nos. _____
 _____ lbs. Min. delay period _____ ms.
 _____ lbs. Max. lbs./delay period _____ lbs.
 _____ lbs. Blaster Alvin Williams
 _____ lbs. Weather 50° F High Overcast
 Total Explosives 1.5 lbs. Wind Direction & Speed East Sust

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

**D
E
T
A
I
L
E
D

B
L
A
S
T

I
N
F
O
R
M
A
T
I
O
N**

**S
E
I
S
M
O
G
R
A
P

D
A
T
A**

Seismograph No. 2789 Range/Gain Setting 1.0 ips Everlast Only
 Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level
 Air channel low frequency limit 2 Hertz
 Exact Seismograph Location Access corridor -32 level Bldg 666
 Seismograph Distance & Direction from Blast _____
 Meters } Peak Overpressure 108 dB Scaled Distance _____
 } Peak Particle Velocity 0.00 ips Operator Colin Matheson
 Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & SassenJob Location THELDate 10-13-89Blast No. 16Time 08:18

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 97'-107' ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

20 - 34 gram charges _____ lbs. Delay Make _____of RDX _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather S0' E OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed Calm

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 10 ips Everlast Only

Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location Against north side of Bldg 666Seismograph Distance & Direction from Blast 8' SouthMeters } Peak Overpressure 105 dB Scaled Distance _____} Peak Particle Velocity 0.17 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Finnik & ScissionJob Location INELDate 10-13-89Blast No. 16Time 08:18

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 97'-107' ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

20 - 34 gram charges of _____ lbs. Delay Type & Nos. _____TDX _____ lbs. Min. delay period _____ ms._____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 50°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location I - F.A.S.T. Control Room of Bldg. CCCSeismograph Distance & Direction from Blast 30' SouthMeters } Peak Overpressure 109 dB Scaled Distance _____
} Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA	Client	Phoenix & Sisson		
	Job Location	INEL		
	Date	10-13-89	Blast No.	16
	Exact Blast Location			
	No. of Holes	1	Diameter	24 in.
	Avg. Depth	97' 10 7 ft.	Subgrade	ft.
	Spacing	ft.	Burden	ft.
	Make & Type of Explosives:	Delay Make _____		
	<u>20 - 34 gram charges of</u>	<u>lbs.</u>	<u>Delay Type & Nos.</u>	
	<u>TDX</u>	<u>lbs.</u>	<u>Min. delay period</u>	<u>ms.</u>
	<u>lbs.</u>	<u>Max. lbs./delay period</u>	<u>1.5 lbs.</u>	
	<u>lbs.</u>	<u>Blaster</u>	<u>Alvin William</u>	
	<u>lbs.</u>	<u>Weather</u>	<u>50° F Overcast</u>	
Total Explosives	1.5 lbs.	Wind Direction & Speed	Calm	

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA	Seismograph No.	2789	Range/Gain Setting	1.0 ips	Everlert Only
	Date of last: Shake Table Calibration		Microphone Calibration		Trigger Level
	Air channel low frequency limit	2	Hertz		ips
	Exact Seismograph Location	In Access corridor of Bldg 666 on -33 level			
	Seismograph Distance & Direction from Blast				
	Meters	Peak Overpressure	dB	Scaled Distance	
		Peak Particle Velocity	0.00 ips	Operator	Curtis Matteson
	Remarks:				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix (Scission)Job Location INELDate 10-13-89Blast No. 17Time 08:52

Exact Blast Location _____

B
L
A
S
T

D
A
T
A
No. of Holes 1 Diameter 24 in. Avg. Depth _____ ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

20 - 34 gm charges ofTDX

lbs. Delay Type & Nos. _____

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 1.5 lbs.lbs. Blaster Alvin Williamslbs. Weather ~~50° F~~ 50° F Overcast

Total Explosives _____

1.5

lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D
E
T
A
I
L
E
D
B
L
A
S
T
I
N
F
O
R
M
A
T
I
O
NSeismograph No. 2290Range/Gain Setting 1.0 ips

Everlast Only

Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location 8' off well against north side of Bldg 666Seismograph Distance & Direction from Blast 8' SouthMeters { Peak Overpressure 105 dB Scaled Distance _____
Peak Particle Velocity 0.20 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by:

S
E
I
S
M
O
G
R
A
P
H

D
A
T
A

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Enivix ScissonJob Location INELDate 10-13-89Blast No. 17Time 08:52

Exact Blast Location _____

BLAST DATA No. of Holes 1 Diameter 24 in. Avg. Depth 87'-97' ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

20 - 34 gram charges of
TDX

Delay Make _____

lbs. Delay Type & Nos. _____

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 1.5 lbs.lbs. Blaster Alvin Williamslbs. Weather 50°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH

DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips

Event Only
Trigger Level

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location I-E.A.S.T. Control Room of Bld 666Seismograph Distance & Direction from Blast 30' S.W.L.Meters } Peak Overpressure 109 dB Scaled Distance _____} Peak Particle Velocity 0.00 ips Operator Colin Mathews

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fewix & SassenJob Location TWELDate 10-13-89Blast No. 17Time 08:47 08:52

Exact Blast Location _____

B L A S T D A T A No. of Holes 1 Diameter 24 in. Avg. Depth 87-97 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives: Delay Make _____

20 - 34 gram charges _____ lbs. Delay Type & Nos. _____of RDX _____ lbs. Min. delay period _____ ms._____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 50°F (Overcast)Total Explosives 1.5 lbs. Wind Direction & Speed (Cal) _____

D E T A I L E D B L A S T I N F O R M A T I O N Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

S E I S M O G R A P H D A T A Seismograph No. 2789 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location In Access corridor of Bldg 666 on -33 level

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 110 dB Scaled Distance _____Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE1

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Frank & Scissom

Job Location INEL

Date 10-13-89

Exact Blast Location

Time 09:20

Exact Blast Location _____

No. of Holes 1 Diameter 74 in. Avg. Depth 77-87 ft. Subgrade ft.

Spacing ft **Burden** ft **Avg. Stemming** ft

Make & Type of Explosives: Delay Make

20 - 34 mm wide

gram charges IBS. Delay Type & Nos.

of KDX lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 1.3 lbs.

The Weather 55° E Overcast

Total Explosives: 1 lbs. Weather: Wind Direction: S Current: 0

Total Explosives _____ lbs. Wind Direction & Speed _____

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

Seismograph No. 2290 Range/Gain Setting LO ips Everlast Only Trigger Level

Date of last: Shake Table Calibration _____ Microphone Calibration _____ ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location 8' South of well head on south side of

Bloog 666

Distance & Direction from Plant: $8' \leq 11'$

Seismograph Distance & Direction from Blast 3 miles south

Meters Peak Overpressure _____ dB Scaled Distance _____

Peak Particle Velocity 0.17 ips Operator Celia Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

Client Fenix & Scissow

Job Location INEL

Date 10-13-89

Blast No. 18

Time 089:20

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 77-87 ft. Subgrade - ft.

Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

Delay Make _____

20 - 34 gram shaped charges _____ lbs. Delay Type & Nos. _____

of RDX

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 55° Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2845 Range/Gain Setting 10 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In E.A.S.T Control Room of Bldg 666

Seismograph Distance & Direction from Blast

Meters Peak Overpressure 109 dB Scaled Distance _____

Peak Particle Velocity 0.00 ips Operator Clin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

Client Environ & ScissionJob Location INELDate 10-13-89Blast No. 18Time 09:20

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 77-87 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

20 - 34 gram charges of _____ lbs. Delay Make _____TDX _____ lbs. Delay Type & Nos. _____

_____ lbs. Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 55° F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed Calm

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. _____ Range/Gain Setting _____ ips

Everlet Only
Trigger Level

Date of last: Shake Table Calibration _____ Microphone Calibration _____ ips

Air channel low frequency limit _____ Hertz

Exact Seismograph Location _____

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure _____ dB Scaled Distance _____
Peak Particle Velocity _____ ips Operator _____

Remarks: _____

Vibration Analysis by: _____ Date: _____

Client ENIX & ScissionJob Location TNELDate 10-13-89Blast No. 19Time 09:48

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 67'-77' ft. Subgrade - ft.Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

ZO - 34 gram charges lbs. Delay Make _____of RDX lbs. Delay Type & Nos. __________ lbs. Min. delay period _____ ms._____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster __________ lbs. Weather 55°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SW 10 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

S E I S M O G R A P H D A T A	Seismograph No. <u>2290</u>	Range/Gain Setting <u>1.0</u> ips	Everlast Only
	Date of last: Shake Table Calibration _____	Microphone Calibration _____	Trigger Level _____ ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location South of wellhead & on the north side of Blk 666

Seismograph Distance & Direction from Blast 8' South

Meters { Peak Overpressure 103 dB Scaled Distance _____
 Peak Particle Velocity 0.14 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

B L A S T D A T A	Client	Fenix & Scisson			
	Job Location	INEL			
	Date	10-13-89	Blast No.	19	
	Exact Blast Location				
	No. of Holes	1	Diameter	24 in.	
	Avg. Depth		ft.	Subgrade	ft.
	Spacing		ft.	Burden	ft.
	Avg. Stemming		ft.		
	Make & Type of Explosives:	Delay Make			
	20 - 34 gram charges of RDX	lbs.	Delay Type & Nos.		
	lbs.	Min. delay period			
	lbs.	Max. lbs./delay period			
	lbs.	Blaster Alvin Williams			
	lbs.	Weather 55°F Overcast			
Total Explosives	1.5 lbs.	Wind Direction & Speed SW 10 mph			

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

S E I S M O G R A P H D A T A	Seismograph No.	2845	Range/Gain Setting	1.0 ips	Everlast Only Trigger Level ips
	Date of last: Shake Table Calibration		Microphone Calibration		
	Air channel low frequency limit	2	Hertz		
	Exact Seismograph Location	In F.A.S.T. Control Room of Bldg 666			
	Seismograph Distance & Direction from Blast	36' South			
	Meters	Peak Overpressure	106 dB	Scaled Distance	
		Peak Particle Velocity	0.00 ips	Operator	Colin Matheson
	Remarks:				

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

B
L
A
S
T

D
A
T
A

Client Fenix & Scisson

Job Location INEL

Date 10-13-89

Blast No. 19

Time 09:48

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 67.77 ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20 - 34 gram shaped charges of RDX _____ lbs. Delay Make _____

____ lbs. Delay Type & Nos. _____

____ lbs. Min. delay period _____ ms.

____ lbs. Max. lbs./delay period 1.5 lbs.

____ lbs. Blaster Alvin Williams

____ lbs. Weather 55° F Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

D
E
T
A
I
L
E
D

B
L
A
S
T

I
N
F
O
R
M
A
T
I
O
N

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

S
E
I
S
M
O
G
R
A
P

D
A
T
A

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Everlast Only
Trigger Level

ips

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In access corridor of Bldg 666 on the
-33 level

Seismograph Distance & Direction from Blast

Meters { Peak Overpressure 107 dB Scaled Distance _____
Peak Particle Velocity 0.00 ips Operator Colie Matheson

Remarks:

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & SissonJob Location INELDate 10-13-89Blast No. 20Time 11:38

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 57-67 ft. Subgrade — ft.Spacing — ft. Burden — ft. Avg. Stemming — ft.

Make & Type of Explosives:

Delay Make _____

20-34 gram charges ofRDX lbs. Delay Type & Nos. _____— lbs. Min. delay period _____ ms.— lbs. Max. lbs./delay period 1.5 lbs.— lbs. Blaster Alan Williams— lbs. Weather 55°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SU 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH

DATA

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

ips

Air channel low frequency limit 2 HertzExact Seismograph Location South of wellhead west to the north
side of Bldg. 666Seismograph Distance & Direction from Blast 8' SouthMeters } Peak Overpressure 103 dB Scaled Distance _____Peak Particle Velocity 0.10 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Fenix & Scisson

Job Location INEL

Date 10-13-89

Blast No. 20

Time 11:39

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 57-67 ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20 - 34 gram charges of RDX lbs. Delay Make

lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather

Total Explosives 1.5 lbs. Wind Direction & Speed

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH

DATA

Seismograph No. 2845 Range/Gain Setting 60 ips Everlast Only

Date of last: Shake Table Calibration Microphone Calibration Trigger Level ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In F.A.S.T. Control Room of Bldg 666

Seismograph Distance & Direction from Blast 30' South

Meters Peak Overpressure 108 dB Scaled Distance
Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: Shallow Dry

Vibration Analysis by: Date:

Client Fenix & Sisson

Job Location INEL

Date 10-13-89

Blast No. 20

Time 11:38

602900

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 57-67 ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20-34 gram shaped charge lbs. Delay Make

of RDX lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 55°F Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Everlert Only
Trigger Level

Date of last: Shake Table Calibration Microphone Calibration

ips

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In Access corridor at -33 level in
Bldg 666

Seismograph Distance & Direction from Blast

Meters } Peak Overpressure 109 dB Scaled Distance
} Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: Soft Dry

Vibration Analysis by: Date:

VTE

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

BLAST DATA

Client Finix & ScissionJob Location INELDate 10-13-89Blast No. 21Time 12:02

0062009

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 47-57 ft. Subgrade — ft.Spacing — ft. Burden — ft. Avg. Stemming — ft.

Make & Type of Explosives: Delay Make _____

20 34 gram charges of RDX lbs. Delay Type & Nos. _____

lbs. Min. delay period _____ ms.

lbs. Max. lbs./delay period 1.5 lbs.lbs. Blaster Alvin Williamslbs. Weather 55°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level _____ ips

Air channel low frequency limit 2 HertzExact Seismograph Location South of wallhead next to north side of Bldg. 666Seismograph Distance & Direction from Blast 8' SouthMeters } Peak Overpressure 103 dB Scaled Distance _____Peak Particle Velocity 0.11 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

006209

Client Foxix & ScissonJob Location INELDate 10-13-89Blast No. 21Time 12:02

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 47'-57" ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

26 - 34 gram shaped

lbs.

charges of RDX

lbs.

Delay Type & Nos. _____

lbs.

Min. delay period _____ ms.

lbs.

Max. lbs./delay period. _____

1.5

lbs.

lbs.

Blaster Alvin Williams

lbs.

Weather 55° F Overcast

Total Explosives

1.5

lbs.

Wind Direction & Speed SW 15 mph

BLAST DATA

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2845Range/Gain Setting 1.0 ips

Everlast Only
Trigger Level

ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location In EA.S.T. Control Room of Bldg 666Seismograph Distance & Direction from Blast 36' SouthMeters { Peak Overpressure 109 dB Scaled Distance _____Peak Particle Velocity 0.00 ips Operator Colin McHesey

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTEI

006209

Client Fenic & SassoJob Location INELDate 10-13-89Blast No. 21Time 12:02

Exact Blast Location.

BLAST DATA

No. of Holes 1 Diameter 24 in. Avg. Depth 47-57 ft. Subgrade - ft.Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

20 - 34 gram charges of lbs. Delay Make -RDX lbs. Delay Type & Nos. -lbs. Min. delay period - ms.lbs. Max. lbs./delay period 1.5 lbs.lbs. Blaster Alvin Williamslbs. Weather 55°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SU 10 mph

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Event/Only
Trigger Level

Date of last: Shake Table Calibration - Microphone Calibration - ipsAir channel low frequency limit 2 HertzExact Seismograph Location Int access corridor of -33 level in
Bldg 666Seismograph Distance & Direction from Blast C.O. SouthMeters { Peak Overpressure 108 dB Scaled Distance -
Peak Particle Velocity 0.00 ips Operator Calvin MathesonRemarks: -

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Funk 1 ScissionJob Location INELDate 10-13-89Blast No. 22Time 12:23

006209

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 37-47 ft. Subgrade _____ ft.

Spacing _____ ft. Burden _____ ft. Avg. Stemming _____ ft.

Make & Type of Explosives:

Delay Make _____

20-34 gram charges of _____ lbs. Delay Type & Nos. _____RDX _____ lbs.

Min. delay period _____ ms.

_____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 55° F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

D E T A I L E D B L A S T I N F O R M A T I O N

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Date of last: Shake Table Calibration _____ Microphone Calibration _____ Trigger Level

ips

Air channel low frequency limit 2 HertzExact Seismograph Location South of wellhead Against north side of
Bldg 666

Seismograph Distance & Direction from Blast _____

Meters { Peak Overpressure 109 dB Scaled Distance _____
Peak Particle Velocity 0.21 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

00209

Client Fenix & Scisson

Job Location FNEL

Date 10-13-99

Blast No. 22

Time 12:23

Exact Blast Location

BLAST DATA

No. of Holes 1 Diameter 24 in. Avg. Depth 37'-47' ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

Delay Make

20 - 34 gram shaped charges of RDX lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 55° F Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips

Everest Only
Trigger Level

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In E.A.S.T. Control Room of Bldg 666

Seismograph Distance & Direction from Blast 30' South

Meters } Peak Overpressure 109 dB Scaled Distance
} Peak Particle Velocity 0.02 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: Date:

006209

Client Fenix & Scisson

Job Location INEL

Date 10-13-89

Blast No. 22

Time 12:23

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 37.47 ft. Subgrade ft.

Spacing ft. Burden ft. Avg. Stemming ft.

Make & Type of Explosives:

20 - 34 gram shaped charges lbs. Delay Make

of RDX lbs. Delay Type & Nos.

lbs. Min. delay period ms.

lbs. Max. lbs./delay period 1.5 lbs.

lbs. Blaster Alvin Williams

lbs. Weather 55° F Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed SW

DETAILED BLAST INFORMATION

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1.0 ips

Everlast Only
Trigger Level
ips

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location Access corridor of level -33 Bldg 666

Seismograph Distance & Direction from Blast South 60'

Meters Peak Overpressure 107 dB Scaled Distance

Peak Particle Velocity 0.06 ips Operator Colie Matteson

Remarks:

Vibration Analysis by: _____ Date: _____

VIBRA-TECH ENGINEERS BLAST AND SEISMOGRAPHIC REPORT

Client Fenix & ScissonJob Location INELDate 10-13-89Blast No. 23Time 12:44900
209

Exact Blast Location _____

No. of Holes 1 Diameter 24 in. Avg. Depth 27'-37' ft. Subgrade - ft.Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

Delay Make _____

20-34 gram charges of _____ lbs. Delay Type & Nos. _____RDX _____ lbs.

Min. delay period _____ ms.

Max. lbs./delay period 1.5 lbs.Blaster Alvin Williams _____ lbs.Weather 55°F Overcast _____Total Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph _____

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

Seismograph No. 2290 Range/Gain Setting 1.0 ips Everlast Only

Trigger Level
ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location South of wellhead on north side of
Bldg 666Seismograph Distance & Direction from Blast 8' SouthMeters } Peak Overpressure 110 dB Scaled Distance _____
} Peak Particle Velocity 0.12 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE 1

006209

Client Fenix & Scissore

Job Location INEL

Date 10-13-89

Blast No. 23

Time 12:44

Exact Blast Location

No. of Holes 1 Diameter 24 in. Avg. Depth 27-37 ft. Subgrade - ft.

Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

20-34 gram shaped charges of RDX - lbs. Delay Make -

- lbs. Delay Type & Nos. - ms.

- lbs. Min. delay period - ms.

- lbs. Max. lbs./delay period 1.5 lbs.

- lbs. Blaster Alvin Williams

- lbs. Weather 55°F Overcast

Total Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2845 Range/Gain Setting 1.0 ips

Everlast Only
Trigger Level

ips

Date of last: Shake Table Calibration Microphone Calibration

Air channel low frequency limit 2 Hertz

Exact Seismograph Location In F.A.S.T. Control Room Bldg 666

Seismograph Distance & Direction from Blast South 30°

Meters } Peak Overpressure 107 dB Scaled Distance
} Peak Particle Velocity 0.01 ips Operator Colin Matheson

Remarks:

Vibration Analysis by: _____ Date: _____

000209

Client Finix & ScissonJob Location INELDate 10-13-89Blast No. 23Time 12:44Exact Blast Location B

BLAST DATA

No. of Holes 1 Diameter 24 in. Avg. Depth 27-37 ft. Subgrade - ft.Spacing - ft. Burden - ft. Avg. Stemming - ft.

Make & Type of Explosives:

Delay Make _____

20 - 24 gram shaped _____ lbs. Delay Type & Nos. _____charges of RDX _____ lbs. Min. delay period _____ ms._____ lbs. Max. lbs./delay period 1.5 lbs._____ lbs. Blaster Alvin Williams_____ lbs. Weather 55°F OvercastTotal Explosives 1.5 lbs. Wind Direction & Speed SW 15 mph

Detail or Diagram Blast Layout: Number of rows; Number of holes in each row; Number of decks per hole; amount of stemming between powder columns; nominal delay time between decks, holes and rows. (Use reverse side if necessary.)

DETAILED BLAST INFORMATION

SEISMOGRAPH DATA

Seismograph No. 2789 Range/Gain Setting 1.0 ips Everlast Only

Trigger Level _____ ips

Date of last: Shake Table Calibration _____ Microphone Calibration _____

Air channel low frequency limit 2 HertzExact Seismograph Location -33 level of Bldg 666 In Access corridorSeismograph Distance & Direction from Blast 60° SouthMeters } Peak Overpressure 106 dB Scaled Distance _____Meters } Peak Particle Velocity 0.00 ips Operator Colin Matheson

Remarks: _____

Vibration Analysis by: _____ Date: _____

VTE